

2025 වර්ෂය - තෙවැනි කාර්තුව
මහා පරිමාණ සංවර්ධන ව්‍යාපෘතිවල ප්‍රගතිය

2025ම වරුධම - මුණ්ණාවතු කාලාණ්ඳු
පාරිය අළාවිලාන අපිවිරුත්ති කරුත්තිඳ්ඳ්කළුගිණ් මුණ්ණේණ්ණඳ්කළු

Progress of Mega Scale Development Projects
Third Quarter – Year 2025

ව්‍යාපෘති කළමනාකරණ හා අධීක්ෂණ දෙපාර්තමේන්තුව
කරුත්තිඳ්ඳ් මුකාමෙත්තුචම මණ්ණුම කරුණාණිප්පුත් තිණේකුකළම
Department of Project Management and Monitoring

**මහා පරිමාණ සංවර්ධන ව්‍යාපෘතිවල ප්‍රගතිය
2025 වර්ෂය - තෙවැනි කාර්තුව**

සංවර්ධන ආයෝජනයන්හි ප්‍රතිඵල, අපේක්ෂිත කාලය තුළ ජනනය කිරීමේ අරමුණින්, ව්‍යාපෘති කළමනාකරණ හා අධීක්ෂණ දෙපාර්තමේන්තුව විසින් මහා පරිමාණ සංවර්ධන ව්‍යාපෘතිවල ප්‍රගතිය සමාලෝචනය කිරීම තුළින් එළඹී නිරීක්ෂණ හා යෝග්‍ය නිර්දේශ, සුදුසු ප්‍රතිපත්තිමය හා උපායමාර්ගික තීරණ ගැනීම සඳහා කාර්තුමය වශයෙන් අමාත්‍ය මණ්ඩලය වෙත ඉදිරිපත් කෙරේ. ඒ අනුව, එක් එක් රේඛීය අමාත්‍යාංශ විසින් වාර්තා කරන ලද සංවර්ධන ව්‍යාපෘතීන්හි කාර්යයසාධන තොරතුරු හා දත්ත මත පදනම්ව සකස් කළ 2025 වර්ෂයේ තෙවැනි කාර්තුව දක්වා වූ එම ව්‍යාපෘතීන්හි සමුච්චිත ප්‍රගතිය මෙම වාර්තාව මගින් ඉදිරිපත් කර ඇත.

ව්‍යාපෘති කළමනාකරණ හා අධීක්ෂණ දෙපාර්තමේන්තුව

මුදල්, ක්‍රමසම්පාදන සහ ආර්ථික සංවර්ධන අමාත්‍යාංශය

හැඳින්වීම

2025 වර්ෂයේ තෙවැනි කාර්තුව අවසානය වන විට මෙම ව්‍යාපෘති සමුච්ඡය සඳහා මෙතෙක් වාර්තා නොවූ මහා පරිමාණ සංවර්ධන ව්‍යාපෘති 03 ක් ඇතුළුව සංවර්ධන ව්‍යාපෘති 214 ක් මෙම ප්‍රගති සමාලෝචනය සඳහා සැලකිල්ලට ගන්නා ලදී. මෙම ව්‍යාපෘති සමුච්ඡය තුළ විදේශ ප්‍රදාන ව්‍යාපෘති 27 ක්, විදේශ ණය ව්‍යාපෘති 73 ක් හා දේශීය අරමුදලෙන් මූල්‍යනය වන ව්‍යාපෘති 114 ක් ඇතුළත්ව ඇත. එයින්, 2025 වර්ෂයේ තෙවැනි කාර්තුවට පෙර නිම කිරීමට නියමිතව තිබූ ව්‍යාපෘති 50 ක් අතරින් ව්‍යාපෘති 10 ක් මෙම කාර්තුව අවසන් වනවිට නිම කර ඇති අතර ඉතිරි ව්‍යාපෘති 40 ද ඇතුළත්ව ව්‍යාපෘති 93 ක් 2025 වර්ෂය අවසාන වන විට නිම කිරීමට සැලසුම් කර ඇත. තව ද, ව්‍යාපෘති 48 ක් 2026 වර්ෂයේ ද, ව්‍යාපෘති 31 ක් 2027 වර්ෂයේ හා ව්‍යාපෘති 15 ක් 2028 වර්ෂයේ ද නිම කළ යුතුව ඇත. ඉතිරි ව්‍යාපෘති 27 ඉන් ඔබ්බට අවසන් කිරීමට අපේක්ෂිතය.

සමාලෝචනයට භාජනය කෙරෙන ව්‍යාපෘති සමුච්ඡයෙහි මුළු ඇස්තමේන්තුගත වටිනාකම රුපියල් ට්‍රිලියන 3.19 ක් වන අතර, ඒවායෙහි වැඩ නිම කිරීම සඳහා තවදුරටත් වෙන් කළ යුතු ප්‍රතිපාදනය රුපියල් ට්‍රිලියන 1.27 ක් පමණ වේ. මෙම ව්‍යාපෘති සමුච්ඡයෙන් ව්‍යාපෘති 27 ක් හැර අනෙක් ව්‍යාපෘති සියල්ල 2028 වර්ෂය නිමවන විට අවසන් කළ යුතුව ඇත. 2025 වර්ෂය සඳහා වෙන් කළ ප්‍රතිපාදනය රුපියල් බිලියන 676.5 වන අතර තෙවැනි කාර්තුව වනවිට එයින් රුපියල් බිලියන 267.8 ක් වියදම් කර ඇත. ඒ අනුව තව දුරටත් 2025 වර්ෂයට ඉතිරිව ඇති ප්‍රතිපාදනය රුපියල් බිලියන 408.7 වන අතර වෙන් කර ඇති ප්‍රතිපාදන ප්‍රශස්ත අයුරින් උපයෝජනය කිරීමට අවශ්‍ය පියවර ගැනීම තුළින් 2025 වර්ෂයට වෙන් කරන ලද ප්‍රතිපාදනවල උපරිම ඵලදායිතාව ලබාගැනීමට හේතුවේ.


2025 තෙවැනි කාර්තුව අවසන් වන විට මූල්‍ය උපයෝජනය

2025 තෙවැනි කාර්තුව අවසන් වන විට රුපියල් බිලියන 676.5 ක් වන මුළු ප්‍රතිපාදනයෙන් සත්‍ය වශයෙන්ම දරා ඇති වියදම් රුපියල් බිලියන 267.8 වන අතර, එය සමස්ත ප්‍රතිපාදනයෙන් 39.6 %ක ප්‍රගතියක් වුව ද තෙවැනි කාර්තුවෙහි ඉලක්කයෙන් 63.2 % කි. මහා භාණ්ඩාගාරයේ අක්මුදල් නිදහස් කිරීම ප්‍රමාදවීමක් සිදු නොවුව ද, ව්‍යාපෘතිවල ක්‍රියාකාරකම් අපේක්ෂිත පරිදි ක්‍රියාත්මක නොවීම මත ගෙවීම් කිරීම සඳහා බිල්පත් ඉදිරිපත් නොවීම මෙම වියදම් අඩුවීමට හේතු වී ඇති බව ද නිරීක්ෂණය කෙරේ. කෙසේ වුවද, 2025 තෙවැනි කාර්තුව අවසන් වන විට අතැති බිල්පත් රුපියල් බිලියන 22.2 ක් ලෙසට වාර්තා වී ඇත. මෙම අතැති බිල්පත් අතර මූල්‍ය ප්‍රභවය විසින් ණය මුදල් නිදහස් කිරීම අත් හිටුවීම, මූල්‍ය ආයතනවල එකඟතාවය පල නොවීම ආදී විවිධ හේතු මත රු.මී. 2000 කට වැඩි ඉහළ අගයක් ඇති අතැති බිල්පත් වාර්තා වනුයේ ප්‍රවාහන, මහාමාර්ග සහ නාගරික සංවර්ධන අමාත්‍යාංශය මගින් ක්‍රියාත්මක කරන ලද මධ්‍යම අධිවේගී මාර්ගය ඉදිකිරීමේ ව්‍යාපෘතිය, කොහුවල - ගැටමේ ගුවන් පාලම ඉදි කිරීමේ ව්‍යාපෘතිය සහ මාහෝ සිට ඕමන්තෙයි දක්වා දුම්රිය මාර්ගය වැඩිදියුණු කිරීමේ ව්‍යාපෘතිය සඳහා වේ.

වගුව 01 : මූල්‍යයන්‍ය අනුව මහා පරිමාණ ව්‍යාපෘති වර්ගීකරණය හා 2025.09.30 දිනට ප්‍රගතිය

මූල්‍යන මූලාශ්‍රය	ව්‍යාපෘති ගණන	2025 ප්‍රතිපාදන (රු.බි.)	මූල්‍ය ඉලක්කය (රු.බි.)	සත්‍ය වියදම (රු.බි.)	මූල්‍ය ප්‍රගතිය - සමස්ත ප්‍රතිපාදනයෙහි ප්‍රතිශතයක් ලෙස (%)	අතැති බිල්පත් (රු.බි.)
දේශීය අරමුදල්	111	168.56	102.72	69.23	41.07	2.30
දේශීය ණය	3	2.83	1.00	0.27	9.54	0.04
විදේශීය ණය	73	463.19	296.36	187.57	40.49	19.60
විදේශීය ප්‍රදාන	27	41.96	23.66	10.75	25.61	0.27
එකතුව	214	676.54	423.74	267.82	39.58	22.21

ප්‍රස්ථාරය 01 : 2025 වර්ෂයේ තෙවැනි කාර්තුවේදී මූල්‍ය ප්‍රතිපාදනය හා වියදම - ප්‍රමුඛතාවය මත ඉහළ ප්‍රතිපාදන වෙන් කර ඇති අමාත්‍යාංශ සඳහා බෙදීයාම



2025 වර්ෂයේදී ඉහළ ප්‍රතිපාදන වෙන් කර ඇති අමාත්‍යාංශ සඳහා වෙන්කළ මූල්‍ය ප්‍රතිපාදන හා උපයෝජන පිළිබඳව ඉහත ප්‍රස්ථාරය 01හි දක්වා ඇත. ඒ අනුව මහා පරිමාණ ව්‍යාපෘති සඳහා වෙන්කළ ප්‍රතිපාදන, ඌන උපයෝජනයක් පෙන්නුම් කරන අතර ඒ සඳහා ප්‍රසම්පාදන ක්‍රියාවලිය ආශ්‍රිත ප්‍රමාදයන්, කොන්ත්‍රාත්කරුවන්ගේ ඌන කාර්යසාධනය, විෂයපථය (Scope) / නිර්මාණය (Design) වෙනස්වීම් සහ ආධාර ආයතනයන්හි ණය ප්‍රතිව්‍යුහගත කිරීම අවසන් වුව ද ණය මුදල් මුදා හැරීමේ ක්‍රියාවලියෙහි ඇති ප්‍රමාදය සහ ව්‍යාපෘති නැවත ආරම්භ කිරීම සඳහා අදාළ මූල්‍ය ආයතනවල

එකඟතාවය පල නොවීම යනාදිය බලපා ඇති බව නිරීක්ෂණය කෙරේ. එමෙන්ම, විදේශ ණය වාරික නිදහස් කිරීම අත් හිටුවා තිබූ ව්‍යාපෘති 33 ක් අතරින් මේ වනවිට ණය ප්‍රතිව්‍යුහගතකරණය අවසන් වීම සහ ව්‍යාපෘති කිහිපයක් දේශීය අරමුදල් මගින් මූල්‍යකරණය කිරීම නිසා මේ වනවිට ව්‍යාපෘති 04 ක් හැර ඉතිරි ව්‍යාපෘතීන්හි වැඩ ආරම්භ කර ඇත.

2025 තෙවැනි කාර්තුව අවසන් වන විට භෞතික ප්‍රගතිය

2025 තෙවැනි කාර්තුවට පෙර නිම කිරීමට නියමිතව තිබූ ව්‍යාපෘති 50 ක් අතරින්, මෙම කාර්තුව අවසන් වන විට නිමකර ඇති ව්‍යාපෘති සංඛ්‍යාව 10 කි. විදේශ ණය වාරික අත්හිටුවීම හේතුවෙන් වැඩ අත්හිටුවා ඇති ව්‍යාපෘති 04 ක් ද ඇතුළත්ව, සමාලෝචිත කාර්තුව තුළ කිසිදු භෞතික ප්‍රගතියක් අත්කරගෙන නොමැති ව්‍යාපෘති 27 ක් පවතින බව ද නිරීක්ෂණය කෙරේ. මෙයින් ව්‍යාපෘති 17 ක් ම දේශීය අරමුදල් මත ක්‍රියාත්මක වන ව්‍යාපෘති වේ.

වගුව 02: ව්‍යාපෘතිවල ප්‍රගති මට්ටම් අනුව වර්ගීකරණය

ප්‍රගති මට්ටම (%)	නිම කළ	99-90	89-80	79-70	69-60	59-50	49-40	40 ට අඩු
ව්‍යාපෘති සංඛ්‍යාව	10	38	20	28	19	15	20	64

2025 තෙවැනි කාර්තුව අවසන් වන විට සම්පූර්ණ භෞතික ප්‍රගතිය 90% කට වඩා අත්කරගෙන ඇති මෙතෙක් නිම නොකළ ව්‍යාපෘති 38 ක් පවතින අතර එම ව්‍යාපෘතිවලින් 09 ක් 2015 වර්ෂයට පෙර ආරම්භ කර ඇති ව්‍යාපෘතිවේ.

වගුව 03 : සම්පූර්ණ භෞතික ප්‍රගතිය 90% කට වඩා අත්කරගෙන ඇති ව්‍යාපෘති ආරම්භ කළ වර්ෂය

ව්‍යාපෘතිය ආරම්භ කළ කාල සීමාව	2009 -2015	2016-2020	2021-2024	එකතුව
ව්‍යාපෘති සංඛ්‍යාව	09	24	05	38

එබැවින්, මෙම ව්‍යාපෘති තවදුරටත් ප්‍රමාද නොවී නොපමාව අවසන් කර එම ව්‍යාපෘතිවලින් අපේක්ෂිත ප්‍රතිලාභ කඩිනමින් මහජනතාව වෙත ලබා දීම සඳහා ඒවායෙහි වැඩ නියමිත පරිදි නිම කිරීමට අවශ්‍ය පියවර ගැනීමට අමාත්‍යාංශ ලේකම් ඇතුළු ව්‍යාපෘති ක්‍රියාත්මක කිරීමේ බලධාරීන් ක්‍රියාකළ යුතු වේ. මෙම ව්‍යාපෘති කඩිනමින් නිම කිරීමට කටයුතු කිරීම මගින් රජයේ ප්‍රතිපත්ති වලට අනුකූලව නව රාජ්‍ය ආයෝජන සඳහා මූල්‍ය අවකාශය සලසා ගැනීමට හැකි වනු ඇත.

සමාලෝචිත කාර්තුවෙහි සංවර්ධන ව්‍යාපෘතිවල සම්පූර්ණ භෞතික ප්‍රගතිය, ව්‍යාපෘති කාල කළමනාකරණය, අවදානම්/ගැටළු හඳුනා ගැනීම සහ නිරාකරණයට ගෙන ඇති ක්‍රියාමාර්ග යනාදී කරුණු විශ්ලේෂණය කර කාණ්ඩ ගත කර ව්‍යාපෘති කාර්යාධනය සඳහා වර්ණ කේත ලබා දී ඇත.

රේඛීය අමාත්‍යාංශ අනුව මහා පරිමාණ සංවර්ධන ව්‍යාපෘතිවල 2025 වර්ෂයේ තෙවැනි කාර්තුව වන විට පැවති ප්‍රගතිය ඇමුණුම A හි දක්වා ඇති අතර, එහි සාරාංශය වගු අංක 04 හි දක්වා ඇත

වගුව 04 : ප්‍රගති කාණ්ඩය අනුව ව්‍යාපෘති වර්ගීකරණය

ප්‍රගති කාණ්ඩය	වර්ණ කේතය	ව්‍යාපෘති ගණන
2025 තෙවැනි කාර්තුව වන විට වැඩ අවසන් කළ		10
ඉතා සාර්ථකව ක්‍රියාත්මක වන		13
හොඳින් ක්‍රියාත්මක වන		18
මැදිහත්වීම් තුළින් අපේක්ෂිත ප්‍රගතිය අත්කරගත හැකි		30
විශේෂ අවධානය යොමුවිය යුතු		78
තීරණාත්මක ව්‍යාපෘති (කිහිප වරක් කාල දිගු ලබා ගැනීම/ පිරිවැය ඉහළ යාම/ ගැටළු පැවතීම)		57
තාවකාලිකව නතර කරන ලද		04
විදේශ ණය අරමුදල් තාවකාලිකව අත්හිටුවා ඇති		04
එකතුව		214

2025 වර්ෂයේ දෙවන කාර්තුව අවසන් වනවිට 91 ක් පැවති රතු වර්ණ කේතයට (තීරණාත්මක ව්‍යාපෘති) අයත් ව්‍යාපෘති සංඛ්‍යාව, ඉහත වගුව අංක 04 අනුව 2025 තෙවැනි කාර්තුව වනවිට 57 ක් ලෙසට වාර්තා වී ඇත.

මෙම තීරණාත්මක ව්‍යාපෘතීන්හි අපේක්ෂිත නිමැවුම හා ප්‍රතිලාභ ජනනය කිරීම සඳහා විශාල ප්‍රමාදයක් ඇති බව නිරීක්ෂණය වේ. ව්‍යාපෘතියෙහි විෂය පථය වෙනස්වීම හා එකඟ වූ කාලය තුළ ව්‍යාපෘතිය අවසන් කිරීමට අසමත් වීම මෙයට හේතුවී ඇත. මෙම කාර්තුව අවසන් වනවිට ව්‍යාපෘති 26 ක් අනුමත ව්‍යාපෘති කාලය අවසන් වුව ද විධිමත් පරිදි කාලදිගු ලබා නොගෙන ක්‍රියාත්මක වන අතර තවත් ව්‍යාපෘති 31 ක් කාලදිගු ලබාගෙන ක්‍රියාත්මක වන බව නිරීක්ෂණය වේ.

තවද, අනුමත කාලසීමාව තුළ ක්‍රියාත්මක වන තීරණාත්මක ව්‍යාපෘති 17 ක් 2025 වර්ෂය අවසාන වනවිට නිම කිරීමට අපේක්ෂිතය. කෙසේ වුව ද මෙම ව්‍යාපෘති අතරින් ව්‍යාපෘති 13 ක්ම භෞතික ප්‍රගතිය 50% කට අඩු මට්ටමක පවතින ව්‍යාපෘති වේ. වසර 05 කට වැඩි කාල දිගු ලබාගෙන ඇති ව්‍යාපෘති 15 ක් ද රතු වර්ණ කේතයට (තීරණාත්මක ව්‍යාපෘති) අයත් ව්‍යාපෘති අතර වේ.

මේ ආකාරයට එකඟ වූ කාලය තුළ ව්‍යාපෘතිය අවසන් නොකොට කාල දිගු ලබා ගැනීම නිසා ව්‍යාපෘතියෙහි මුළු ඇස්තමේන්තුගත වියදම ඉහළ යාමට හා විෂය පථය කාලීනව වෙනස් කිරීමට ද එය

අවසාන වශයෙන් ව්‍යාපෘතියෙහි සමස්ත පිරිවැය ඵලදායිතාවය මත ද අහිතකර ලෙස බලපාන අතර මහජනතාවට කාලීන ප්‍රතිලාභ ලබා දීමට ප්‍රමාදවී ඇති බව නිරීක්ෂණය වේ.

එමෙන්ම, මෙම තීරණාත්මක ව්‍යාපෘති 57 අතරින් ව්‍යාපෘති 34 ක ඇස්තමේන්තුගත පිරිවැය ඉහළ යාම සිදුවී ඇති අතර ව්‍යාපෘති 08 ක විෂය පථය වෙනස්වී ඇති බව නිරීක්ෂණය වේ.

වගුව 05 : 2025 තෙවැනි කාර්තුව අවසාන වන විට නිම කිරීමට සැලසුම් කළ ව්‍යාපෘතිවල වර්තමාන ප්‍රගතිය

ප්‍රගති මට්ටම (%)	නිම කළ	99-90	89-80	79-70	69-60	59-50	49-40	40 ට අඩු	එකතුව
ව්‍යාපෘති සංඛ්‍යාව	10	14	02	05	04	01	02	12	50

වැඩ අවසන් නොකළ හා තෙවැනි කාර්තුව වනවිට ක්‍රියාත්මක වෙමින් පවතින ව්‍යාපෘති 204 අතුරින් ව්‍යාපෘති 40 ක ව්‍යාපෘති කාලය අවසන්වී තිබුණ ද මේ දක්වා කාල දිගු ලබා නොගෙන ක්‍රියාත්මක තත්ත්වයේ පවතී.

එම ව්‍යාපෘතිවල වැඩ අවසන් කරන දිනයන් නිශ්චිතව සඳහන් කළ නොහැකි බව නිරීක්ෂණය කරන අතර ඒ සඳහා ප්‍රායෝගික වන නිශ්චිත අවසන් කිරීමේ දිනයන් තීරණය කර අදාළ අධිකාරීත්වයන් වෙතින් ඒ සඳහා අනුමැතිය ලබා ගැනීම ව්‍යාපෘති ක්‍රියාත්මක කරන බලධාරීන්ගේ වගකීම වේ. මෙම ව්‍යාපෘති තනි තනිව ක්‍රියාත්මක කළ ද රටේ ඒකාබද්ධ සංවර්ධන ප්‍රවේශය සඳහා මෙම ව්‍යාපෘතිවල නිමැවුම සෘජු බලපෑමක් සිදු කරන බැවින්, අදාළ ව්‍යාපෘති සඳහා නිශ්චිත කාල රාමුවක් හඳුනා ගෙන ක්‍රියාකාරී සැලසුමක් සකස් කර ක්‍රියාත්මක කිරීම අදාළ නිලධාරීන්ගේ වගකීම වේ.

වගුව 06 : කාල දිගු ලබා නොගෙන ක්‍රියාත්මක වන ව්‍යාපෘති ආරම්භ කළ වර්ෂය

ව්‍යාපෘතිය ආරම්භ කළ කාල සීමාව	2009 -2015	2016-2020	2021-2024	එකතුව
ව්‍යාපෘති සංඛ්‍යාව	08	20	12	40

තවද, 2010 වර්ෂයේ සිට 2015 වර්ෂය දක්වා කාලය තුළ ආරම්භ කර විවිධ හේතූන් මත නිමැවුම්/ප්‍රතිලාභ ජනනය කළ නොහැකිව තවදුරටත් ක්‍රියාත්මක ව්‍යාපෘති 08 ක් මෙම ව්‍යාපෘති සමුච්ඡය තුළ පවතී. ඊට අමතරව, තවත් ව්‍යාපෘති 20 ක් 2016 – 2020 කාලය තුළ ආරම්භ කර මේ වනවිටත් නිමකර නොමැති අතර විධිමත් පරිදි කාල දිගු ලබා ගෙන නොමැතිව ක්‍රියාත්මක වන බව නිරීක්ෂණය වේ. කෙසේ නමුත්, පසුගිය කාර්තුවේදී ව්‍යාපෘති 19 ක් සඳහා විධිමත් කාල දිගු ලබා ගැනීමට කටයුතු කර ඇති බව නිරීක්ෂණය කෙරේ.

2025 තෙවැනි කාර්තුව වනවිට හෝ ඊට පෙර නිම කිරීමට සැලසුම් කළ ව්‍යාපෘති වලින් 90% කට වඩා වැඩි භෞතික ප්‍රගතියක් අත්කරගත් ව්‍යාපෘති 14 ක් පවතින බව නිරීක්ෂණය වේ. කෙසේ වෙතත්, නව රාජ්‍ය ආයෝජන සඳහා මූල්‍ය අවකාශය සලසා දෙනු පිණිස වසර ගණනාවකට පෙර ආරම්භ කරන ලද මෙම ව්‍යාපෘතිවල වැඩ කඩිනමින් නිම කර අපේක්ෂිත ප්‍රතිලාභ කඩිනමින් ජනතාව වෙත පත් කිරීමේ අවශ්‍යතාවයක් පවතින බව අවධාරණය කෙරේ.

ගැටළු හා විසඳුම්

පසුගිය කාල වකවානුව තුළ මහා පරිමාණ සංවර්ධන ව්‍යාපෘතිවල ක්‍රියාකාරීත්වයට සාමාන්‍යයෙන් බලපාන ලද අක් මුදල් නිදහස් කිරීම සහ ඉදිකිරීම් හා අනෙකුත් ද්‍රව්‍ය සපයා ගැනීමේ දුෂ්කරතා මේ වන විට සමනය වී ඇතත් සමස්තයක් ලෙස ව්‍යාපෘති කාර්යසාධනයෙහි සැලකිය යුතු වර්ධනයක් පෙන්නුම් නොකරයි. ව්‍යාපෘතිවල ප්‍රගතිය අපේක්ෂිත පරිදි අත්කර නොගැනීමට ප්‍රධාන වශයෙන් බලපා ඇති හේතු සම්බන්ධයෙන් තොරතුරු වගු අංක 07 හි දක්වා ඇත.

වගුව 07 : ව්‍යාපෘති කාර්යසාධනය මන්දගාමී වීමට බලපා ඇති කරුණු

#	ගැටළුව	ව්‍යාපෘති සංඛ්‍යාව
01	තෙවන පාර්ශ්වීය අනුමැතීන් ලැබීමේ ප්‍රමාදයන්	19
02	කොන්ත්‍රාත්කරුවන්ගේ ඌන කාර්යසාධනය	25
03	උපදේශකවරුන්ගේ ඌන කාර්යසාධනය	02
04	ප්‍රතිපාදන ප්‍රමාණවත් නොවීම/අග්‍රිම ලැබීමේ ප්‍රමාදයන්	03
05	ඉඩම් අත්පත් කර ගැනීමේ ප්‍රමාදයන්	10
06	ප්‍රසම්පාදන ක්‍රියාවලිය ආශ්‍රිත ප්‍රමාදයන්	16
07	විෂය පථය වෙනස්වීම්	10
08	ව්‍යාපෘති කාර්ය මණ්ඩලය ප්‍රමාණවත් නොවීම සහ තාක්ෂණික කාර්ය මණ්ඩල සහය ලැබීමේ ප්‍රමාදයන්	13
09	අනෙකුත් හේතූන් - දේශගුණික හා කාලගුණික විපර්යාස, ණය මූල්‍යකරණය අත්හිටුවීම, ඉදිකිරීම් හා අනෙකුත් ද්‍රව්‍ය මිල ඉහළ යාම ආදිය.	16

ව්‍යාපෘතිවල දුර්වල කාර්යසාධනයට බලපාන ගැටළු බොහොමයක් නිසි ව්‍යාපෘති කළමනාකරණය මගින් පාලනය කළ හැකි සහ නිරාකරණය කළ හැකි බව නිරීක්ෂණය වේ. ව්‍යාපෘතිවල ප්‍රගතිය අපේක්ෂිත පරිදි අත්පත් කර නොගැනීමට ප්‍රධාන වශයෙන්ම බලපෑ ඇති හේතුව වනුයේ කොන්ත්‍රාත්කරුවන්ගේ ඌන කාර්ය සාධනයයි. එබැවින්, ඌන කාර්යසාධනයක් සහිතව පෙර ව්‍යාපෘති ක්‍රියාත්මක කරන ලද කොන්ත්‍රාත්කරුවන් සහ උපදේශක නිලධාරීන් නැවත පත් කිරීම වළක්වාලන ක්‍රමවේද හඳුනා ගැනීම, කොන්ත්‍රාත් ගිවිසුමෙහි සඳහන් කාලය ඉක්මවා යාම සම්බන්ධයෙන්

කොන්ත්‍රාත් ගිවිසුම ප්‍රකාරව ප්‍රමාද ගාස්තු අය කර ගැනීම, අසාදු ලේඛන ගත කිරීම හෝ සුදුසු පරිදි කටයුතු කිරීම අවශ්‍යවේ.

එමෙන්ම, තෙවන පාර්ශ්වය අනුමැතීන් ලැබීමේ ප්‍රමාදයන් ඇත්නම් පළමුව රේඛීය අමාත්‍යාංශය විසින් අදාළ ආයතන සමඟ සාකච්ඡා කර නොවිසඳා ගත හැකි ගැටළු වේ නම් ඒවා රාජ්‍ය ආයෝජන අධිකෂණ හා ඇගයීම් කමිටුව වෙත ඉදිරිපත් කර අදාළ පාර්ශ්වයන් සමඟ එකඟතාවයකට පැමිණීමට කඩිනම් පියවර ගත යුතුවේ.

තවද, ප්‍රසම්පාදන ක්‍රියාවලිය ආශ්‍රිත ප්‍රමාදයන් ව්‍යාපෘති ප්‍රමාද වීමට බලපාන ප්‍රධාන හේතු අතර වන බව නිරීක්ෂණය කරන බැවින් ප්‍රසම්පාදන ක්‍රියාවලිය කාර්යක්ෂම කිරීම සඳහා සුදුසු උපාය මාර්ග හඳුනාගෙන ක්‍රියාත්මක කිරීම, වර්ෂය ආරම්භයේදීම ප්‍රසම්පාදන සැලැස්මක් සකස් කර ඒ අනුව කටයුතු කිරීම සහ අනුමත ප්‍රසම්පාදන සැලැස්ම අනුව කටයුතු කරන්නේද යන්න සම්පව අධීක්ෂණය කිරීමට ද කටයුතු කළ යුතුය.

එමෙන්ම, මෙම සමස්ත ව්‍යාපෘති 214 තුළ ව්‍යාපෘති කළමනාකරණ ඒකක මගින් අධීක්ෂණය වන ව්‍යාපෘති 82 ක් පවතී. එම ව්‍යාපෘති අතර 2025 වර්ෂයෙහි තෙවැනි කාර්තුව වනවිට නිමකළ යුතු ව්‍යාපෘති සංඛ්‍යාව 18 කි. එයින් ව්‍යාපෘති 02 ක් පමණක් මේ වනවිට නිම කර ඇත. තව ද, වැඩ අවසන් නොවූ ව්‍යාපෘති 16 අතුරින් ව්‍යාපෘති 06 ක් පමණක් 90% ට වැඩි භෞතික ප්‍රගතියක් අත්කර ගෙන ඇත. ඒ අනුව, ව්‍යාපෘති කළමනාකරණ ඒකක මගින් එම ව්‍යාපෘති ක්‍රියාත්මක වූව ද තව දුරටත් කාල දිගු ලබා ගැනීම හා උන භෞතික ප්‍රගතියක් පෙන්වුම් කිරීම තුළින් ව්‍යාපෘති කළමනාකරණ ඒකක පිහිටුවීමෙන්ද අපේක්ෂිත ප්‍රතිඵල සාක්ෂාත් කර ගැනීමට නොහැකිවී ඇති බව නිරීක්ෂණය වේ.

ව්‍යාපෘති අධීක්ෂණය සහ සම්බන්ධීකරණය වැඩිදියුණු කිරීම සඳහා අමාත්‍ය මණ්ඩල තීරණය

ව්‍යාපෘතිවල සිදුවන ගැටළු හා ප්‍රමාද වළක්වා ගනිමින් එම ව්‍යාපෘතිවලින් අපේක්ෂිත ප්‍රතිලාභ කාලීනව මහජනතාව වෙත ජනිත කර දීම තහවුරු කිරීම උදෙසා මුදල්, ක්‍රමසම්පාදන සහ ආර්ථික සංවර්ධන අමාත්‍යවරයා විසින් ඉදිරිපත් කරන ලද අංක 24/2159/804/2025 සහ 2024.12.07 දිනැති අමාත්‍ය මණ්ඩල සංදේශය සඳහා 2025.01.06 දිනැති අමාත්‍ය මණ්ඩල තීරණය මගින් කාර්තුමය වශයෙන් ඒකාබද්ධ ප්‍රගති සමාලෝචන රැස්වීම් පැවැත්වීම සඳහා අනුමැතිය ලබා දී ඇත. ඒ අනුව, 2025 වර්ෂයේ තෙවැනි කාර්තුව අවසන් වන විට, අමාත්‍යාංශ 23 ක් සඳහා ඒකාබද්ධ ප්‍රගති සමාලෝචන රැස්වීම් පවත්වා ව්‍යාපෘති සම්බන්ධ ගැටළු විසඳීමට මැදිහත්වී තිබේ. මේ වනවිට, මී ළඟ කාර්තුව සඳහා ඒකාබද්ධ ප්‍රගති සමාලෝචන රැස්වීම් පැවැත්වීම ආරම්භ කර ඇත.

රාජ්‍ය ආයෝජන අධීක්ෂණ සහ ඇගයීම් කමිටුවේ කාර්යභාරය

ඉහත සඳහන් ඒකාබද්ධ ප්‍රගති සමාලෝචන රැස්වීම් මගින් විසඳා ගත නොහැකි ගැටළු රාජ්‍ය ආයෝජන අධීක්ෂණ හා ඇගයීම් කමිටුව වෙත යොමුකර ඇත. ඒ අනුව, රාජ්‍ය ආයෝජන අධීක්ෂණ හා ඇගයීම් කමිටුව මගින් ව්‍යාපෘති ගැටළු විසඳීම සඳහා අඛණ්ඩව පහසුකම් සලසනු ලබන අතර 2025 තෙවැනි කාර්තුව අවසන් වන විට කමිටු රැස්වීම් 20 ක් පවත්වා විවිධ අමාත්‍යාංශ මගින් යොමු කළ ගැටළු 57 ක් විසඳීම සඳහා මැදිහත්වීම් සිදු කර ඇත.

ව්‍යාපෘතිවල දුර්වල කාර්යසාධනයට බලපාන ගැටළු බහුතරයක් මනා ව්‍යාපෘති කළමනාකරණය තුළින් විසඳා ගත හැකි බව නිරීක්ෂණය කරන බැවින් ව්‍යාපෘති කළමනාකරණය විධිමත් කිරීම සහ ප්‍රාග්ධන ආයෝජනයෙහි ප්‍රතිලාභ මහජනතාව වෙත කාලීනව ලබා දීමට අවශ්‍ය පියවර ගැනීම සඳහා පහත සඳහන් නිර්දේශ යෝජනා කෙරේ.

ව්‍යාපෘතිවල දුර්වල කාර්යසාධනයට බලපාන ගැටළු බහුතරයක් මනා ව්‍යාපෘති කළමනාකරණය තුළින් විසඳා ගත හැකි බව නිරීක්ෂණය කරන බැවින් ව්‍යාපෘති කළමනාකරණය විධිමත් කිරීම සහ ප්‍රාග්ධන ආයෝජනයෙහි ප්‍රතිලාභ මහජනතාව වෙත කාලීනව ලබා දීමට අවශ්‍ය පියවර ගැනීම සඳහා පහත සඳහන් නිර්දේශ යෝජනා කෙරේ.

නිර්දේශ

1. වෙන් කර ඇති ප්‍රතිපාදන ප්‍රශස්ත අයුරින් උපයෝජනය කිරීම

1.1 මෙම වාර්තාව අනුව, මෙතෙක් උපයෝජනයවී ඇති සමස්ත ප්‍රතිපාදනය 39.6% ක් පමණක් වන බැවින් 2025 වර්ෂය අවසන් වන විට වෙන්කර ඇති ප්‍රතිපාදනයෙන් අවම වශයෙන් 75% ක් වත් උපයෝජනය කර ගැනීම අමාත්‍යාංශ ලේකම්වරු වග බලා ගත යුතුය.

2. ව්‍යාපෘතිය ආරම්භ කිරීමට පෙර අවශ්‍ය පූර්ව සුදානම් සිදුකර ඇති බවට තහවුරු කර ගැනීම

2.1 ව්‍යාපෘතියක පෙර සුදානම අපේක්ෂිත මට්ටමක නොපැවතීම, ව්‍යාපෘති බහුතරයකට බලපාන පොදු ගැටළුවක් වන බැවින් සියලුම ව්‍යාපෘති අනුමත කර මුදල් වෙන් කිරීමට, දේශීය හෝ විදේශීය ණය ගිවිසුම් වලට සහ කොන්ත්‍රාත් ගිවිසුම්වලට එළැඹීමට පෙර, ඉඩම් අත්පත් කර ගැනීම, සහය සේවාවන් සැපයීම සඳහා තෙවන පාර්ශ්වීය අනුමැතීන් ලබා ගැනීම, ප්‍රසම්පාදන කටයුතු නොපමාව ආරම්භ කිරීමට අවශ්‍ය මූලික කටයුතු නිම කිරීම ආදී පූර්ව සුදානම් සිදුකර ඇති බවට තහවුරු කර ගැනීම අත්‍යවශ්‍යවේ. එම කරුණු තහවුරු කර ගැනීමෙන් පසුව පමණක් ව්‍යාපෘති ආරම්භ කිරීමට අමාත්‍යාංශ ලේකම්වරුන් විසින් කටයුතු කළ යුතුය. තවද, ඒ සඳහා සුදුසු මාර්ගෝපදේශයක් කඩිනමින් සකස් කිරීම අත්‍යවශ්‍යවේ.

3. ව්‍යාපෘති ප්‍රමාද වීමට බලපාන ගැටළු හඳුනා ගැනීම සහ එම ගැටළු විසඳා ගැනීමට කඩිනම් පියවර ගැනීම

3.1 මෙම වාර්තාවට අනුව, කොන්ත්‍රාත්කරුවන්ගේ ඌන කාර්යසාධනය, තෙවන පාර්ශ්වීය අනුමැතීන් ලැබීමේ ප්‍රමාදයන් සහ ප්‍රසම්පාදන ක්‍රියාවලිය ආශ්‍රිත ප්‍රමාදයන් ව්‍යාපෘති ප්‍රමාද වීමට ප්‍රධාන වශයෙන් බලපා ඇති හේතු ලෙස හඳුනා ගෙන ඇත. එබැවින්, ඌන කාර්යසාධනයක් සහිතව පෙර ව්‍යාපෘති ක්‍රියාත්මක කරන ලද කොන්ත්‍රාත්කරුවන් සහ උපදේශක නිලධාරීන්/ ආයතන නැවත පත් කිරීම වළක්වාලන ක්‍රමවේද හඳුනා ගැනීම, කොන්ත්‍රාත් ගිවිසුමෙහි සඳහන් කාලය ඉක්මවා යාම සම්බන්ධයෙන් කොන්ත්‍රාත් ගිවිසුම ප්‍රකාරව ප්‍රමාද ගාස්තු අය කර ගැනීම, අසාදු ලේඛන ගත කිරීම හෝ සුදුසු පරිදි කටයුතු කිරීම අවශ්‍යවේ.

3.2 තවද, කොන්ත්‍රාත් ප්‍රදානය කිරීමේදී එකම කොන්ත්‍රාත්කරුවන් සහ උපදේශකවරුන්/ආයතන වෙත ඔවුන්ගේ ධාරිතාවය අභිබවා ව්‍යාපෘති කිහිපයක් සඳහා කොන්ත්‍රාත් ප්‍රදානය කර ඇති අවස්ථා නිරීක්ෂණය කරන අතර එම තත්ත්වය ව්‍යාපෘති කාර්යසාධනයට ද බලපාන බැවින් එලෙස කොන්ත්‍රාත් ප්‍රදානය කිරීමේදී එකවර ව්‍යාපෘති කිහිපයක් ක්‍රියාත්මක කිරීමට සහ කළමනාකරණය කිරීමට ඇති ධාරිතාව සහ මූල්‍ය හැකියාව නිසි ලෙස තහවුරු කර ගැනීම අත්‍යවශ්‍යවේ.

3.3 එමෙන්ම, තෙවන පාර්ශ්වීය අනුමැතීන් ලැබීමේ ප්‍රමාදයන් ඇත්නම් පළමුව රේඛීය අමාත්‍යාංශය විසින් අදාළ ආයතන සමඟ සාකච්ඡා කර නොවිසඳා ගත හැකි ගැටළු වේ නම් ඒවා රාජ්‍ය ආයෝජන අධීක්ෂණ හා ඇගයීම් කමිටුව වෙත ඉදිරිපත් කර අදාළ පාර්ශ්වයන් සමඟ එකඟතාවයකට පැමිණීමට කඩිනම් පියවර ගත යුතුවේ.

4. ප්‍රසම්පාදන ක්‍රියාවලිය ආශ්‍රිත ප්‍රමාදයන් වළක්වා ගැනීම

4.1 ඉදිරි වර්ෂය තුළ ක්‍රියාත්මක කිරීම සඳහා රාජ්‍ය ආයෝජන කමිටුව විසින් නිර්දේශ කර අයවැය ප්‍රතිපාදන වෙන් කර ඇති ව්‍යාපෘතිවල ප්‍රසම්පාදනයට අවශ්‍ය ප්‍රසම්පාදන කමිටු පත් කිරීම, ලංසු ලේඛන සකස් කිරීම වැනි මූලික කටයුතු කඩිනමින් ආරම්භ කිරීම සඳහා වන පහසුකම් සපයා දීම රාජ්‍ය මුදල් දෙපාර්තමේන්තුව විසින් කළ යුතුය.

4.2 ප්‍රසම්පාදන ක්‍රියාවලිය ආශ්‍රිත ප්‍රමාදයන් වළක්වා ගැනීම සඳහා ප්‍රසම්පාදන ක්‍රියාවලිය කාර්යක්ෂම කිරීම සඳහා සුදුසු උපාය මාර්ග හඳුනාගෙන ක්‍රියාත්මක කිරීම, වර්ෂය ආරම්භයේදීම ප්‍රසම්පාදන සැලැස්මක් සකස් කර ඒ අනුව කටයුතු කිරීම සහ අනුමත ප්‍රසම්පාදන සැලැස්ම අනුව කටයුතු කරන්නේද යන්න සම්පව අධීක්ෂණය කිරීමට අමාත්‍යාංශ ලේකම්වරුන් කටයුතු කළ යුතුය.

பாரிய அளவிலான அபிவிருத்தி கருத்திட்டங்களின் முன்னேற்றம்

மூன்றாவது காலாண்டு - 2025ம் ஆண்டு

பொது முதலீடுகளின் பெறுபேற்றை எதிர்பார்க்கப்படும் காலத்தினுள் உருவாக்கிக்கொள்ளும் குறிக்கோளுடன், கருத்திட்ட முகாமைத்துவம் மற்றும் கண்காணிப்புத் திணைக்களத்தினால் பாரிய அளவிலான அபிவிருத்தி கருத்திட்டங்களின் முன்னேற்றங்களை மீளாய்வு செய்வதனுடாக அடையாளம் காணப்பட்ட அவதானிப்புக்களை மற்றும் பொருத்தமான பரிந்துரைகள், அவசியமான மற்றும் மூலோபாய கொள்கை ரீதியான தீர்மானமெடுத்தலுக்காக காலாண்டு அடிப்படையில் அமைச்சரவைக்கு சமர்ப்பிக்கப்படுகிறது. அதற்கமைய, இவ்வறிக்கையானது ஒவ்வொரு நிரல் அமைச்சுக்களிலிருந்தும் அறிக்கையிடப்பட்ட அபிவிருத்தி கருத்திட்டங்களின் செயற்றிறன் பற்றிய தகவல்கள் மற்றும் தரவுகளின் அடிப்படையில் தயாரிக்கப்பட்ட 2025ம் வருடத்தின் மூன்றாவது காலாண்டு வரையான அக்கருத்திட்டங்களின் திரண்ட முன்னேற்றத்தினை உள்ளடக்கியுள்ளது.

கருத்திட்ட முகாமைத்துவம் மற்றும் கண்காணிப்புத் திணைக்களம்

நிதி, திட்டமிடல் மற்றும் பொருளாதார அபிவிருத்தி அமைச்சு

அறிமுகம்

2025 ஆம் ஆண்டின் இரண்டாவது காலாண்டினுள் அறிக்கையிடப்படாத 03 பாரிய அளவிலான அபிவிருத்தி கருத்திட்டங்கள் உள்ளடங்கலாக, மொத்தமாக 214 பாரிய அளவிலான அபிவிருத்தி கருத்திட்டங்களின் முன்னேற்றமானது மதிப்பாய்விற்கு எடுத்துக்கொள்ளப்பட்டது. மேலும் இவ் 214 பாரிய அளவிலான கருத்திட்டங்களில் 27 வெளிநாட்டு உதவி மூலமும் 73 வெளிநாட்டு கடன் மூலமும், 114 உள்ளூர் நிதி மூலத்திலிருந்தும் நிதியளிக்கப்பட்டன. இவற்றுள் 50 பாரிய அளவிலான அபிவிருத்திக் கருத்திட்டங்கள் 2025 ஆண்டின் மூன்றாவது காலாண்டின் இறுதிக்குள் நிறைவுறுத்த திட்டமிடப்பட்டன. இருப்பினும் இக்காலாண்டில் 10 கருத்திட்டங்கள் மாத்திரமே நிறைவுசெய்யப்பட்டு பொதுமக்களிற்கு பயன்களினைப் பெற்றுக்கொள்ளும்படியாக வழங்கப்பட்டன. மேலும், மிகுதியான 40 கருத்திட்டங்கள் உள்ளடங்கலாக 93 கருத்திட்டங்கள் 2025 ஆம் ஆண்டின் இறுதிக்குள் நிறைவு செய்ய திட்டமிடப்பட்டுள்ளன. மேலதிகமாக, 48 கருத்திட்டங்கள் 2026 இலும், 2027 இல் 31 கருத்திட்டங்கள், 2028 இல் 15 கருத்திட்டங்கள் நிறைவு செய்யத் திட்டமிடப்பட்டுள்ள அதேவேளை, மிகுதியான 27 பாரியளவிலான கருத்திட்டங்கள் எதிர்காலத்தில் நிறைவு செய்யத் திட்டமிடப்பட்டுள்ளமை குறிப்பிடத்தக்கது.

மதிப்பாய்வு செய்யப்பட்ட கருத்திட்டங்களின் மொத்த மதிப்பிடப்பட்ட செலவு ரூபா. 3.19 டிரில்லியன் மற்றும் அவற்றின் பணிகளை நிறைவுசெய்வதற்கு ஒதுக்கப்படவேண்டிய ஒதுக்கீடு ரூபா 1.27 டிரில்லியன் ஆகும். 27 கருத்திட்டங்கள் தவிர, ஏனைய அனைத்துக் கருத்திட்டங்களும் 2028 ஆம் ஆண்டின் இறுதியினுள் நிறைவுசெய்யப்படுதல் வேண்டும். 2025 ஆம் ஆண்டிற்கான ஒதுக்கீடு ரூபா. 676.50 பில்லியன், அதனுள் மூன்றாவது காலாண்டில் ரூபா. 267.8 பில்லியன் செலவிடப்பட்டுள்ளது. அதன்படி, 2025 ஆம் ஆண்டிற்கான மீதமுள்ள ஒதுக்கீடு ரூபா. 408.7 பில்லியன் ஆகும். 2025 ஆம் ஆண்டில் வழங்கப்பட்ட ஒதுக்கீடு தேவையான நடவடிக்கைகளை மேற்கொண்டு முழுமையாகப் பயன்படுத்தப்பட்டால், அதன் விளைவாக 2026 ஆம் ஆண்டுக்கான ஒதுக்கீட்டில் உச்சப்பயன்பாட்டை அடைந்து கொள்ளக்கூடியதாக இருக்கும்.

2025 மூன்றாவது காலாண்டின் முடிவில் நிதிப் பயன்பாடு


2025 ஆம் ஆண்டின் மூன்றாவது காலாண்டின் இறுதியில் மொத்த ஒதுக்கப்பட்ட தொகை ரூ. 676.5 பில்லியனில் உண்மையான செலவினங்கள் ரூ. 267.8 பில்லியன் ஆகும். அதாவது மொத்த ஒதுக்கீட்டில் 39.6% ஆகவும், அது மூன்றாவது காலாண்டின் செலவு இலக்குகளில் 63.2% ஆகவும் காணப்படுகின்றது. திறைசேரியிலிருந்து நிதியினை விடுவிப்பதில் எவ்வித கால தாமதம் காணப்படாத போதிலும் கருத்திட்ட நடவடிக்கைகள் எதிர்பார்த்தபடி செயற்படுத்தப்படாததால், செலவுகளிற்கான பற்றுச்சீட்டுக்கள் சமர்ப்பிக்கப்படாமையாது உண்மையான செலவினங்களின் குறைவிற்கு வழிவகுத்துள்ளமையினை அவதானிக்கலாம். எவ்வாறாயினும் 2025 ஆம் ஆண்டு மூன்றாவது காலாண்டின் இறுதியில் இன்னமும் செலுத்தப்படாமல் காணப்படும் பற்றுச்சீட்டுக்களின் தொகை ரூபா. 22.2 பில்லியன் ஆகும். அத்துடன் இதனுள் அதிக தொகையினைக் கொண்டுள்ள பற்றுச்சீட்டினை மத்திய அதிவேக நெடுஞ்சாலைத் கருத்திட்டம், கொகுவல – கட்டம்பே மேம்பால கட்டுமானம் மற்றும் மாகோ-

ஓமந்தை புகையிரப்பாதையினை மேம்படுத்துதல் கருத்திட்டம் போன்றவையிடம் காணப்படுகின்றன. மேலும் போக்குவரத்து, நெடுஞ்சாலைகள், துறைமுகங்கள் மற்றும் சிவில் விமான சேவைகள் அமைச்சின் கீழ் இன்னமும் செலுத்தப்படாமல் காணப்படும் பற்றுச்சீட்டுக்களின் தொகை ரூபா. 2000 மில்லியன் பதிவாகியுள்ளதுடன், இதற்கு கடன் நிதியினை விடுவிப்பதில் காணப்படும் இடைநிறுத்தல் மற்றும் நிதி நிறுவனங்களின் நிதி சம்மதமின்மை ஆகியவை காரணங்களாகும்.

அட்டவணை 01: 30.09.2025 திகதியின் படி பாரிய அளவிலான கருத்திட்டங்களின் நிதி மற்றும் பொளதீக முன்னேற்றத்தின் அடிப்படையில் வகைப்படுத்தல்.

நிதி மூலாதாரம்	கருத்திட்டங்களின் எண்ணிக்கை	2025 நிதி ஒதுக்கீடு (ரூ. பில்)	நிதி இலக்கு (ரூ. பில்)	உண்மைச் செலவீனம் (ரூ. பில்)	நிதி முன்னேற்றம் (%)	கையில் உள்ள பற்றுச்சீட்டுக்கள் (ரூ. பில்)
உள்நாட்டு நிதி	111	168.56	102.72	69.23	41.07	2.30
உள்நாட்டுக் கடன்	3	2.83	1.00	0.27	9.54	0.04
வெளிநாட்டுக் கடன்	73	463.19	296.36	187.57	40.49	19.60
வெளிநாட்டு உதவி	27	41.96	23.66	10.75	25.61	0.27
மொத்தம்	214	676.54	423.74	267.82	39.58	22.21

உரு 01: 2025 ஆம் ஆண்டின் முன்றாவது காலாண்டின் நிதி ஒதுக்கீடு மற்றும் செலவு – முன்னுரிமை அடிப்படையில் அதிகளவு நிதி ஒதுக்கீடு செய்யப்பட்ட அமைச்சுக்கள்



உரு 01 ஆனது 2025 ஆம் ஆண்டில் பிரதான நிரல் அமைச்சுக்களுக்கான நிதி ஒதுக்கீடுகள் மற்றும் அதன் பயன்பாட்டினைக் காட்டுகின்றது. அதன்படி, பாரிய அளவிலான கருத்திட்டங்களுக்கான ஒதுக்கீடுகள் குறிப்பிடத்தக்க அளவில் பயன்படுத்தப்படாமல் இருப்பதைக் காட்டுகிறது. பெறுகைமுறை நடைமுறை தொடர்பான தாமதங்கள், ஒப்பந்தக்காரர்களின் மந்தமான செயற்றிறன், கருத்திட்ட விடயப்பரப்பு மற்றும் வடிவமைப்பு மாற்றங்கள் மற்றும் உதவி முகவர் நிறுவனங்கள் போன்றவற்றால் கடன் மறுசீரமைப்பு நிறைவடைந்த போதிலும் கடன் நிதி விடுவிப்புச் செயன்முறையின் தாமதம் ஆகியவற்றின் தாக்கம் மற்றும் சில கருத்திட்டங்களை மீள ஆரம்பிப்பதற்கு நிதி நிறுவனங்களின் சம்மதம் தெரிவிக்காமை ஆகியவை காரணங்களாகும் காணப்படுகின்றன. கடன் மறுசீரமைப்பு மற்றும் உள்ளூர் நிதியுதவியுடன் கடன் தவணைகள் நிறுத்தப்பட்ட 33 கருத்திட்டங்களில் 04 கருத்திட்டங்கள் தவிரந்த ஏனைய கருத்திட்டங்களின் பணிகள் மீண்டும் கடன் மறுசீரமைப்பு நிறைவடைந்ததன் மூலமும் சில உள்ளூர் நிதி மூலத்திலிருந்தும் ஆரம்பிக்கப்பட்டுள்ளன.

2025 ஆம் ஆண்டின் முன்றாவது காலாண்டின் இறுதியில் பெளதீக முன்னேற்றம்

2025 முன்றாவது காலாண்டின் இறுதிக்குள் நிறைவுறுத்துவதற்கு திட்டமிட்டப்பட்டிருந்த, 50 கருத்திட்டங்களுள் பத்துக் கருத்திட்டங்கள் நிறைவுசெய்யப்பட்டுள்ளன. மீளாய்வு செய்யப்பட்ட காலாண்டில் எந்தவொரு பெளதீக முன்னேற்றமும் அடையாத 27 கருத்திட்டங்கள் மற்றும் வெளிநாட்டு கடன் தவணைகள் நிறுத்தப்பட்டதால் பணிகள் நிறுத்தப்பட்ட 04 கருத்திட்டங்கள் காணப்படுகின்றன. மேலும் இவ் 27 கருத்திட்டங்களில் 17 கருத்திட்டங்கள் உள்ளூர் நிதியுதவியுடன் செயற்படுத்தப்படுகின்றன.

அட்டவணை 02: கருத்திட்டங்களின் முன்னேற்றங்களின் அடிப்படையில் வகைப்படுத்தல்

முன்னேற்ற மட்டம் (%)	நிறைவு செய்யப்பட்டவை	99-90	89-80	79-70	69-60	59-50	49-40	40 இனை விடவும் குறைவு
கருத்திட்டங்களின் எண்ணிக்கை	10	38	20	28	19	15	20	64

அதன்படி, 2025 ஆம் ஆண்டின் முன்றாவது காலாண்டின் முடிவில், 38 கருத்திட்டங்கள் 90% இற்கும் அதிகமான பெளதீக முன்னேற்றத்தை அடைந்துள்ளதன் அவை 2015 ஆம் ஆண்டிற்கு முன்னர் ஆரம்பிக்கப்பட்டமை குறிப்பிடத்தக்கது.

அட்டவணை 03: 90% இற்கும் அதிகமான பௌதீக முன்னேற்றத்தை அடைந்துள்ள கருத்திட்டங்கள் ஆரம்பிக்கப்பட்ட ஆண்டுகளின் விபரம்

கருத்திட்டங்கள் ஆரம்பிக்கப்பட்ட காலம்	2009 -2015	2016-2020	2021-2024	மொத்தம்
கருத்திட்டங்களின் எண்ணிக்கை	09	24	05	38

மேலும் கருத்திட்டங்களிலிருந்து எதிர்பார்க்கப்படும் நன்மைகளை வழங்குவதற்காக அமைச்சர் செயலாளர் உள்ளிட்ட கருத்திட்ட முகாமைத்துவ அதிகாரிகள் சரியான நேரத்தில் பணிகளை நிறைவுறுத்தத் தேவையான நடவடிக்கைகளை மேற்கொள்வது அவசியம் என்பது அவதானிக்கப்பட்டுள்ளது. மேலும், அரசு கொள்கைக்கமைவாக பொது முதலீட்டிற்கான நிதி ஊடாக இக் கருத்திட்டங்களை விரைவாக நிறைவுறுத்த வேண்டியது அவசியமாகும்.

இவ் அபிவிருத்திக் கருத்திட்டங்கள் மதிப்பாய்வு செய்யப்பட்ட காலாண்டின் பௌதீக முன்னேற்றம், ஒட்டுமொத்த பௌதீக முன்னேற்றம், கருத்திட்ட காலமுகாமைத்துவம், ஆபத்து / பிரச்சினைகளினை அடையாளம் காணல் மற்றும் எடுக்கப்பட்ட தீர்வு நடவடிக்கை ஆகியவற்றின் அடிப்படையில் வண்ணக் குறியீடுகளுடன் வகைப்படுத்தப்படுகின்றன. ஒவ்வொரு நிரல் அமைச்சின் கீழும் பாரிய அளவிலான அபிவிருத்திக் கருத்திட்டங்களின் முன்னேற்றம் மூன்றாவது காலாண்டு வரை, 2025 இணைப்பு A இல் தரப்பட்டுள்ளது, மேலும் அதன் சுருக்கம் அட்டவணை எண் 04 இல் காட்டப்பட்டுள்ளது.

அட்டவணை 04: முன்னேற்ற பிரிவுக்கமைய கருத்திட்டங்களை வகைப்படுத்தல்

முன்னேற்ற பிரிவு	நிறக் குறியீடுகள்	கருத்திட்டங்களின் எண்ணிக்கை
2025 ம் வருட மூன்றாவது காலாண்டில் வேலை நிறைவு செய்யப்பட்டுள்ளவை		10
மிகவும் வெற்றிகரமாக செயற்படுத்தப்படுகின்றவை		13
நன்றாக செயற்படுத்தப்படுகின்றவை		18
தலையீடுகளின் மூலம் எதிர்பார்க்கப்படுகின்ற முன்னேற்றத்தை அடைந்துக் கொள்ளக்கூடியவை		30
விசேட அவதானம் செலுத்தப்படவேண்டியவை		78
பிரச்சினைக்குரியவை (பல கால நீட்டிப்புக்கள், மிகை செலவீனங்கள், பல சிக்கல்கள்)		57
தற்காலிகமாக இடைநிறுத்தப்பட்டுள்ளவை		04
வெளிநாட்டு கடன் நிதியுதவி தற்காலிகமாக நிறுத்தப்பட்டுள்ளவை		04
மொத்தம்		214

2025 ஆம் இரண்டாவது காலாண்டில் இறுதியில் காணப்பட்ட 91 சிவப்பு வண்ணக் குறியீட்டு (பிரச்சினைக்குரிய கருத்திட்டங்கள்) கருத்திட்டங்களின் எண்ணிக்கை 2025 ஆம் மூன்றாவது

காலாண்டில் 57 ஆகக் காணப்படுகின்றமை மேலே உள்ள அட்டவணை 04 இல் காணப்படுகின்றமை குறிப்பிடத்தக்கது.

அதன்படி, இக் கருத்திட்டங்களின் எதிர்பார்க்கப்படும் வெளியீடு மற்றும் நன்மைகளை உருவாக்குவதில் குறிப்பிடத்தக்க தாமதம் இருப்பதைக் காணலாம். இதற்கு கருத்திட்டத்தின் விடயப்பரப்பில் ஏற்படும் மாற்றங்கள் மற்றும் கால நீட்டிப்புகளைப் பெறுதல் போன்றவை காரணமாகின்றன. அங்கீகரிக்கப்பட்ட கருத்திட்டத்தின் காலக்கெடு முடிவடைந்த போதிலும், முறையான கால நீட்டிப்புகளைப் பெறாமல் 26 கருத்திட்டங்கள் செயற்படுத்தப்படுகின்றதுடன், 31 கருத்திட்டங்கள் கால நீட்டிப்புகளுடன் செயற்படுத்தப்படுகின்றமை கண்டறியப்பட்டுள்ளது.

மேலும் அங்கீகரிக்கப்பட்ட கால நீட்டிப்புகளுடன் செயற்படுத்தப்படுகின்ற 17 கருத்திட்டங்கள் 2025 ஆம் ஆண்டிற்குள் நிறைவடையும் என்று எதிர்பார்க்கப்படுகின்றது. எவ்வாறாயினும் இவற்றுள் 13 கருத்திட்டங்கள் 50% இற்கும் குறைவான பௌதீக முன்னேற்றத்தினைக் கொண்டுள்ளன. சிவப்பு வண்ணக் குறியீட்டினைக் (பிரச்சினைக்குரிய கருத்திட்டங்கள்) கொண்ட 15 கருத்திட்டங்கள் ஐந்து ஆண்டுகளிற்கும் கூடுதலான கால நீட்டிப்புகளைப் பெற்றுக்கொண்டுள்ளன.

அவ்வகையில் கால நீட்டிப்புகளைப் பெறுவதனால் கருத்திட்டத்தின் மொத்த மதிப்பிடப்பட்ட கிரயமானது அதிகரிப்பதுடன், கருத்திட்டத்தின் நோக்கத்திலும் காலத்திற்கேற்ப மாற்றங்களை அனுமதிக்க வேண்டியுள்ளது. இவ்வாறான நிலையினால் பொதுமக்களுக்கு சரியான நேரத்தில் நன்மைகளை வழங்குவதில் தாமதத்தினை ஏற்படுத்துவதுடன், இறுதியில் கருத்திட்டத்தின் மொத்த செலவு செயற்றிறனில் அதிகமான தாக்கத்தை ஏற்படுத்துகின்றது.

34 கருத்திட்டங்களின் மதிப்பிடப்பட்ட செலவு அதிகரித்துள்ளதுடன், 57 பிரச்சினைக்குரிய கருத்திட்டங்களில் 08 கருத்திட்டங்களின் விடயப்பரப்பானது மாற்றமடைந்துள்ளதை அவதானிக்கலாம்.

அட்டவணை 05 : 2025 இல் முன்றாவது காலாண்டின் முடிவில் நிறைவுறுத்த திட்டமிடப்பட்ட கருத்திட்டங்களின் தற்போதைய முன்னேற்றம்

முன்னேற்ற மட்டம் (%)	நிறைவு செய்யப்பட்டவை	99-90	89-80	79-70	69-60	59-50	49-40	40 இனை விடவும் குறைவு	மொத்தம்
கருத்திட்டங்களின் எண்ணிக்கை	10	14	02	05	04	01	02	12	50

2025 ஆம் ஆண்டின் மூன்றாவது காலாண்டில் நிறைவுசெய்யாத மற்றும் இன்னும் நடைபெற்றுக்கொண்டிருக்கும் 204 கருத்திட்டங்களில், 40 கருத்திட்டங்கள் கால நீட்டிப்புகள், பெற்றுக்கொள்ளாமல் செயற்பட்டு வருகின்றன.

மேலும் இக் கருத்திட்டங்களின் நிறைவு திகதிகளை துல்லியமாக குறிப்பிட முடியாது. ஆகவே இவ்வாறான கருத்திட்டங்களிற்கு நடைமுறைக்குரிய சரியான காலத்தினைத் தீர்மானித்து, குறிப்பிட்ட செயற்திட்டம் ஒன்றினை தயாரித்து அதனை செயற்படுத்துவது அதனுடன் தொடர்புடைய அதிகாரிகளின் பொறுப்பாகும். இக் கருத்திட்டங்கள் தனித்தனியாக செயற்படுத்தப்பட்டாலும், நாட்டின் ஒருங்கிணைந்த அபிவிருத்தி அணுகுமுறைக்கு இக் கருத்திட்டங்கள் கணிசமான பங்களிப்பினை மேற்கொள்கின்றன. ஆகவே சரியான காலத்தினைத் தீர்மானித்து, குறிப்பிட்ட செயற்றிட்டம் ஒன்றினை தயாரித்து அதனை செயற்படுத்துவது அதிகாரிகளின் பொறுப்பாகும்.

அட்டவணை 06 : கருத்திட்டக் காலம் முடிவடைந்த போதிலும், கால நீட்டிப்பு பெற்றுக்கொள்ளாமல் செயற்பட்டு வருகின்ற கருத்திட்டங்கள் ஆரம்பித்த ஆண்டு தொடர்பான விபரம்

கருத்திட்டம் தொடங்கிய காலம்	2009 -2015	2016-2020	2021-2024	மொத்தம்
கருத்திட்டங்களின் எண்ணிக்கை	08	20	12	40

2009 மற்றும் 2015 இற்கு இடையில் தொடங்கப்பட்ட 10 கருத்திட்டங்கள் இக் கருத்திட்ட வரிசைக்குள் உள்ளடங்குகின்றன, மேலும் அவை பல்வேறு காரணங்களுக்காக வெளியீடுகளை / நலன்களை பெற்றுக்கொடுக்க முடியவில்லை. மேலும் 2016 மற்றும் 2020 க்கு இடையில் தொடங்கப்பட்ட 20 கருத்திட்டங்கள் இன்னமும் நிறைவுசெய்யப்படாமல் முறையாக அங்கீகரிக்கப்பட்ட கால நீட்டிப்பின்றி செயற்பட்டுவருகின்றது. எவ்வாறாயினும் கடந்த காலாண்டில் 19 கருத்திட்டங்களிற்கு முறையான கால நீட்டிப்புகள் பெற்றுக்கொள்ளப்பட்டுள்ளமை குறிப்பிடத்தக்கது.

மேலும், 2025 மூன்றாவது காலாண்டிற்கு முன்னர் அல்லது அதற்கு முன்னர் நிறைவு செய்வதற்கு திட்டமிடப்பட்ட 14 கருத்திட்டங்கள் 90% க்கும் அதிகமான பௌதீக முன்னேற்றத்தை அடைந்துள்ளன. எவ்வாறாயினும், புதிய அரசு முதலீடுகளுக்கு வாய்ப்புக்களை வழங்குவதற்காகவும், எதிர்பார்த்த நன்மைகளை மக்களிற்கு வழங்குவதற்காகவும் பல ஆண்டுகளுக்கு முன்னர் தொடங்கப்பட்ட இக் கருத்திட்டங்களின் பணிகளை விரைவாக நிறைவு செய்ய வேண்டிய அவசியம் உள்ளமை குறிப்பிடத்தக்கது.

பிரச்சினைகள் மற்றும் தீர்வுகள்

பாரிய அளவிலான அபிவிருத்திக் கருத்திட்டங்களின் செயற்றிறனை எதிர்மறையாக பாதிக்கும் நிதி மற்றும் மூலப்பொருட்களின் பற்றாக்குறை ஓரளவு குறைந்துவிட்டது, ஆனால்

ஒட்டுமொத்தமாக கருத்திட்ட செயற்றிறனில் குறிப்பிடத்தக்க முன்னேற்றத்தைக் காட்டவில்லை. கருத்திட்டங்களின் முன்னேற்றம் எதிர்பார்த்தபடி அடையப்படாமல் இருப்பதற்கான முக்கிய காரணங்கள் குறித்த தகவல்கள் அட்டவணை 07 இல் கொடுக்கப்பட்டுள்ளன.

அட்டவணை 07: கருத்திட்டங்களின் செயற்பாடுகளில் பாதிப்பை ஏற்படுத்திய பிரச்சனைகள்

#	பிரச்சனைகள்	கருத்திட்டங்களின் எண்ணிக்கை
01	மூன்றாம் தரப்பு ஒப்புதல்களை பெறுவதில் தாமதம்	19
02	ஒப்பந்ததாரர்களின் மந்தமான செயற்றிறன்.	25
03	ஆலோசகர்களின் மந்தமான செயற்றிறன்	02
04	போதுமான நிதியுதவி இல்லாமை / கட்டுநிதி பெறுவதில் தாமதம்	03
05	நிலம் கையகப்படுத்தலில் ஏற்பட்ட தாமதங்கள்	10
06	பெறுகை நடைமுறை தொடர்பான தாமதங்கள்	16
07	கருத்திட்ட விடயப்பரப்புகளில் மேற்கொள்ளப்பட்ட மாற்றங்கள்	10
08	கருத்திட்ட முகாமைத்துவ பிரிவு ஊழியர்கள் மற்றும் தொழிநுட்ப ஊழியர்களின் குறைபாடுகள்.	13
09	ஏனைய காரணங்கள் - காலநிலை மற்றும் வானிலை மாற்றங்கள், மூலப்பொருட்களின் விலை அதிகரிப்பு போன்றவை.	16

கருத்திட்டங்களின் மோசமான செயற்றிறனை பாதிக்கும் பெரும்பாலான பிரச்சினைகளை முறையான கருத்திட்ட முகாமைத்துவம் மூலம் கட்டுப்படுத்தி தீர்க்க முடியும் என்பது இங்கு அவதானிக்கப்பட்டுள்ளது. இங்கு கருத்திட்டங்கள் எதிர்பார்த்தபடி முன்னேற்றமின்மைக்கு முக்கிய காரணம் ஒப்பந்ததாரர்களின் மந்தமான செயற்றிறன் ஆகும். எனவே, கடந்தகாலங்களில் மந்தமான செயற்றிறனுடன் கருத்திட்டங்களை செயற்படுத்திய ஒப்பந்தக்காரர்கள் மற்றும் ஆலோசகர்களை மீண்டும் நியமிப்பதைத் தடுப்பதற்கான வழிமுறைகளை அடையாளம் காண வேண்டியது அவசியமாகும், மேலும் ஒப்பந்ததாரர் ஒப்பந்தத்தில் குறிப்பிடப்பட்டுள்ள காலத்தினை மீறும்போது, குறித்த ஒப்பந்தத்தின்படி ஒப்பந்ததாரரிடமிருந்து தாமதக் கட்டணங்களை வசூலித்தல் மற்றும் அவ்வாறானவர்களை கறுப்பு பட்டியல் அல்லது வேறு முறையில் பொருத்தமான நடவடிக்கை எடுக்க வேண்டும்.

மூன்றாம் தரப்பு ஒப்புதல்களைப் பெறுவதில் தாமதம் ஏற்பட்டால், நிரல் அமைச்சானது முதலில் தொடர்புடைய நிறுவனங்களுடன் கலந்துரையாடுதல் வேண்டும், மேலும் அங்கு பிரச்சினைகள் தீர்க்க முடியாவிடின், அவற்றினை பொது முதலீட்டு கண்காணிப்பு மற்றும் மதிப்பீட்டுக் குழுவிடம்

முன்வைத்து, தொடர்புடைய தரப்பினருடன் உடன்பாட்டிற்கு வருவதற்கு ஏற்ற அவசர நடவடிக்கைகளை மேற்கொள்ள வேண்டும்.

மேலும், பெறுகை நடைமுறை தொடர்பான தாமதங்கள் கருத்திட்ட தாமதங்களுக்கான முக்கிய காரணங்களில் ஒன்றாக காணப்படுவதால், பெறுகை நடைமுறையினை சிறப்பாக செயற்படுத்த பொருத்தமான முறைகள் அடையாளம் காணப்பட்டு செயற்படுத்தப்படுதல் வேண்டும், அதன்படி ஆண்டின் தொடக்கத்தில் பெறுகை நடைமுறை திட்டம் தயாரித்து அதனை செயற்படுத்துவதுடன், மேலும் குறித்த அங்கீகரிக்கப்படுத்தப்பட்ட பெறுகை நடைமுறை திட்டம் செயற்படுத்தப்படுவதை உறுதிப்படுத்த மிகவும் உன்னிப்பான கண்காணிப்பு நடவடிக்கையினை மேற்கொள்ளுதல் வேண்டும்.

இங்கு காணப்படும் 214 கருத்திட்டங்களில் 82 கருத்திட்டங்கள் கருத்திட்ட முகாமைத்துவப் பிரிவுகளால் (PMU) கண்காணிக்கப்படுகின்றன. அக் கருத்திட்டங்களில், 2025 ஆம் ஆண்டின் மூன்றாவது காலாண்டில் 18 கருத்திட்டங்கள் நிறைவு செய்யப்பட வேண்டிய போதிலும் 02 கருத்திட்டம் மாத்திரம் நிறைவுற்றுள்ளது. மேலும் மிகுதியான 16 கருத்திட்டங்களில், 06 கருத்திட்டங்கள் 90 சதவீதத்திற்கும் அதிகமான பௌதீக முன்னேற்றத்தினை அடைந்துள்ளன. தொடர்ச்சியான தாமதம், கால நீட்டிப்புகள் மற்றும் போதுமான பௌதீக முன்னேற்றமின்மை என அறிவிக்கப்பட்டுள்ளமையால் கருத்திட்ட முகாமைத்துவப் பிரிவுகளால் கருத்திட்டங்கள் செயற்படுத்தப்பட்டாலும், கருத்திட்ட முகாமைத்துவப் பிரிவினை நிறுவுவதன் மூலம் எதிர்பார்க்கப்படும் நோக்கங்கள் அடையப்படவில்லை என்பதை அவதானிக்கக் கூடியதாகவுள்ளது.

அமைச்சரவைத் தீர்மானத்தின் மூலம் மேற்பார்வை மற்றும் ஒருங்கிணைப்பை மேம்படுத்துதல்

பொது முதலீட்டில் செயற்படுத்தப்பட்ட அபிவிருத்தி நிகழ்ச்சித்திட்டங்கள் / கருத்திட்டங்களில் பிரச்சினைகள் மற்றும் தாமதங்களைத் தவிர்ப்பதற்கும், அந்த கருத்திட்டங்களிலிருந்து எதிர்பார்க்கப்படும் நன்மைகள் சரியான நேரத்தில் பொதுமக்களுக்கு வழங்கப்படுவதை உறுதி செய்வதற்கும், காலாண்டு அடிப்படையில் ஒருங்கிணைந்த முன்னேற்ற மீளாய்வு கூட்டங்களை நடத்துவதற்கும், நிதி, திட்டமிடல் மற்றும் பொருளாதார மேம்பாட்டு அமைச்சரால் 07.12.2024 திகதியன்று சமர்ப்பிக்கப்பட்ட அமைச்சரவை விஞ்ஞாபனம் இல. 24/2159/804/2025 இன் ஊடாக 06.01.2025 திகதி அன்று நடைபெற்ற அமைச்சரவைக் கூட்டத் தீர்மானத்தின்படி முன்மொழிவுகளிற்கான அனுமதி பெற்றுக்கொள்ளப்பட்டது. இதன்படி, 2025 ஆம் ஆண்டின் மூன்றாவது காலாண்டின் முடிவில், 23 அமைச்சுக்களுடன் இணைந்து முன்னேற்ற மீளாய்வு கூட்டங்கள் நடத்தப்பட்டுள்ளதுடன், மேலும் கருத்திட்டம் தொடர்பான பிரச்சினைகளைத் தீர்ப்பதற்கு தலையீடுகள் மேற்கொள்ளப்பட்டுள்ளன. தற்போது, அடுத்த காலாண்டிற்கான ஒருங்கிணைந்த முன்னேற்ற மீளாய்வு கூட்டங்கள் தொடங்கப்பட்டுள்ளன.

பொது முதலீட்டுக்கண்காணிப்பு மற்றும் மதிப்பீட்டுக்குழுவின் பணிகள்

ஒருங்கிணைந்த முன்னேற்ற மீளாய்வு கூட்டங்கள் மூலம் தீர்க்க முடியாத பிரச்சினைகள், பொது முதலீட்டு கண்காணிப்பு மற்றும் மதிப்பீட்டுக் குழுவிற்கு பரிந்துரைக்கப்படுகின்றன. அதனடிப்படையில் இக் குழுவானது சிக்கலான நடைமுறைப்படுத்தல் சவால்களினை எதிர்கொள்வதில் முக்கிய பங்கு வகிக்கின்றது. 2025 ஆம் ஆண்டின் மூன்றாவது காலாண்டின் முடிவில், 20 குழுக் கூட்டங்கள் நடத்தப்பட்டுள்ளதுடன், மேலும் பல்வேறு நிரல் அமைச்சுக்களால் குறிப்பிடப்பட்ட 57 பிரச்சினைகளினைத் தீர்க்கத் தலையீடுகள் மேற்கொள்ளப்பட்டுள்ளன.

கருத்திட்டங்களின் செயற்றிறனை பாதிக்கும் பெரும்பாலான பிரச்சினைகளை முறையான கருத்திட்ட முகாமைத்துவம் மூலம் கட்டுப்படுத்தி தீர்க்க முடியும் என்பது இங்கு அவதானிக்கப்பட்டுள்ளதன் படி கருத்திட்ட முகாமைத்துவத்தினை இலகுவாக்குதல் மற்றும் மூலதன முதலீடுகளிலிருந்து பொதுமக்களுக்கு நன்மைகளை சரியான நேரத்தில் வழங்குவதை உறுதி செய்ய பின்வரும் பரிந்துரைகள் முன்மொழியப்பட்டுள்ளன.

பரிந்துரைகள்

1. நிதி ஒதுக்கீடுகளினை உச்சமாகப் பயன்படுத்தல்

1.1 இவ் அறிக்கையின்படி ஒதுக்கீடு செய்யப்பட்ட மொத்த நிதியிலிருந்து 39.6% மாத்திரமே பயன்படுத்தப்பட்டுள்ளதுடன், 2025 ஆம் ஆண்டின் முடிவிற்குள் ஒதுக்கீடு செய்யப்பட்ட நிதியிலிருந்து குறைந்தது 75% பயன்படுத்தப்படுவதனை அமைச்சின் செயலாளர்கள் உறுதிப்படுத்தல் வேண்டும்.

2. கருத்திட்டத்தினை ஆரம்பிப்பதற்கு முன்னர் தேவையான தொடக்கப் பணிகள் நிறைவுசெய்யப்பட்டுள்ளதனை உறுதிப்படுத்துதல்

2.1 பெரும்பாலான கருத்திட்டங்களை பாதிக்கும் பொதுவான பிரச்சனை, கருத்திட்டத்தின் ஆரம்பநிலை விரும்பிய மட்டத்தில் காணப்படுவதில்லை. எனவே, அனைத்து கருத்திட்டங்களுக்கும் ஒப்புதல் அளித்து நிதி ஒதுக்கீடு செய்யப்படுதல் மற்றும் உள்ளூர் / வெளிநாட்டு கடன் ஒப்பந்தங்கள் மற்றும் ஒப்பந்தங்கள் கையெழுத்திடப்படுவதற்கு முன்னர், நிலம் கையகப்படுத்தல், மூன்றாம் தரப்பு சேவைகளை பெற்றுக்கொள்வதற்குத் தேவையான ஒப்புதல்களைப் பெறுதல், தாமதமின்றி பெறுகை நடைமுறைகளைத் ஆரம்பிப்பதற்குத் தேவையான ஆரம்பப் பணிகளை நிறைவு செய்தல் போன்ற தொடக்கப் பணிகள் நிறைவடைவதை உறுதிசெய்தல் இங்கு முக்கியமாகும். அத்துடன் இதற்கான சரியான வழிகாட்டுதல்களை விரைவில் தயாரிப்பது அவசியமாகும். மேலும், பொது முதலீட்டுக் குழுவில் சேர்க்கப்பட்டுள்ள மற்றும் அடுத்த ஆண்டில் செயற்படுத்த பாதிட்டில் ஒதுக்கப்பட்டுள்ள கருத்திட்டங்களின் பெறுகை நடைமுறையினை மேற்கொள்வதற்குத் தேவையான தொடக்கப்பணிகள் உடனடியாகத் தொடங்கப்படுவதை அமைச்சின் செயலாளர்கள் உறுதிப்படுத்தல் வேண்டும்.

3. கருத்திட்ட தாமதங்களுக்கு காரணமான பிரச்சினைகளை கண்டறிந்து அவற்றை தீர்க்க விரைவான நடவடிக்கைகளை எடுத்தல்

3.1 இந்த அறிக்கையின்படி, ஒப்பந்ததாரர்களின் மந்தமான செயற்திறன், மூன்றாம் தரப்பு ஒப்புதல்களைப் பெறுவதில் தாமதம் மற்றும் பெறுகை நடைமுறை தொடர்பான தாமதங்கள் ஆகியவை கருத்திட்ட தாமதங்களுக்கு பங்களித்த முக்கிய காரணங்களாக அடையாளம் காணப்பட்டுள்ளன. எனவே, மந்தமான செயற்றிறனுடன் கடந்தகால கருத்திட்டங்களை செயற்படுத்திய ஒப்பந்ததாரர்கள் மற்றும் ஆலோசகர்களை மீண்டும் நியமிப்பதைத் தடுக்கும் வழிகளை அடையாளம் காணல், ஒப்பந்தத்தில் குறிப்பிடப்பட்டுள்ள காலத்தினை மீறுகின்ற ஒப்பந்ததாரர்களிற்கு ஒப்பந்தத்தின்படி தாமதக் கட்டணங்களை வசூலித்தல் மற்றும் கறுப்பு பட்டியலில் இணைத்தல் அல்லது வேறு பொருத்தமான முறையில் நடவடிக்கை மேற்கொள்ளுதல் இங்கு அவசியம்.

3.2 குறிப்பிட்ட ஒப்பந்ததாரர்கள் மற்றும் ஆலோசகர்களிற்கு அதிகமான ஒப்பந்தங்கள் அவர்களின் தற்போதய இயலுமையில் வழங்கப்படுகின்றமை அவதானிக்கப்பட்டுள்ளது. இந்நிலையானது கருத்திட்டங்களின் செயற்திறனை பாதிக்கிறது. எனவே, இத்தகைய ஒப்பந்தங்களை வழங்கும் போது, ஒப்பந்ததாரர்கள் மற்றும் ஆலோசகர்களிற்கு பல கருத்திட்டங்களை குறிப்பிட்ட காலத்தில் செயற்படுத்தவும் நிர்வகிக்கவும் அவர்களிடம் இயலுமை மற்றும் நிதி நிலை உள்ளதனை முறையாக உறுதிப்படுத்துவது அவசியம்.

3.3 மூன்றாம் தரப்பு ஒப்புதல்களைப் பெறுவதில் தாமதம் ஏற்பட்டால், நிரல் அமைச்சானது முதலில் தொடர்புடைய நிறுவனங்களுடன் கலந்துரையாடுதல் வேண்டும், மேலும் அங்கு பிரச்சினைகள் தீர்க்க முடியாவிடின், அவற்றினை பொது முதலீட்டு கண்காணிப்பு மற்றும் மதிப்பீட்டுக் குழுவிடம் முன்வைத்து, தொடர்புடைய தரப்பினருடன் உடன்பாட்டிற்கு வருவதற்கு ஏற்ற அவசர நடவடிக்கைகளை மேற்கொள்ளப்படுதல் வேண்டும்.

4. பெறுகை நடைமுறை தொடர்பான தாமதங்களைத் தவிர்ப்பது

4.1 பெறுகை நடைமுறைக் குழுக்களினை நியமித்தல், மற்றும் ஒதுக்கீடு நிதிக்கு ஏற்ப வருகின்ற ஆண்டில் செயற்படுத்த பொது முதலீட்டுக் குழுவின் பரிந்துரைகளின் படி கருத்திட்டங்களின் பெறுகை நடைமுறைக்கு தேவையான விலை மனு ஆவணங்களைத் தயாரித்தல் போன்ற அடிப்படை நடவடிக்கைகளை மேற்கொள்வதற்கான வசதிகளை அரசு நிதி திணைக்களமானது வழங்குதல் வேண்டும்.

4.2 அமைச்சின் செயலாளர்கள், பெறுகை நடைமுறையினை சிறப்பாக செயற்படுத்த பொருத்தமான முறைகள் அடையாளம் காணப்பட்டு செயற்படுத்தப்படுதல் வேண்டும், அதன்படி ஆண்டின் தொடக்கத்தில் பெறுகை நடைமுறை திட்டம் தயாரித்து அதனை செயற்படுத்துவதுடன், மேலும் குறித்த அங்கீகரிக்கப்படுத்தப்பட்ட பெறுகை நடைமுறை திட்டம் செயற்படுத்தப்படுவதை உறுதிப்படுத்த மிகவும் உன்னிப்பான கண்காணிப்பு நடவடிக்கையினை மேற்கொள்ளுதல் வேண்டும்.

Progress of Mega Scale Development Projects

Third Quarter – Year 2025

With the objective of achieving the expected results of the public investments within the stipulated timeframe, the Department of Project Management and Monitoring submits a quarterly monitoring report to the Cabinet of Ministers to support to make appropriate strategic and policy decisions related to mega scale development projects. This report includes of observations and recommendations derived from the review of the cumulative progress of these development projects up to end of the third quarter of 2025, based on the data and information reported by each line ministry on performance of their respective development projects.

Department of Project Management and Monitoring
Ministry of Finance, Planning and Economic Development

Introduction

A total of 214 development projects, including 3 large scale development projects that had not yet been reported for this project cluster were considered for this progress review by the end of the second quarter of 2025. This 214 large scale projects comprising of 27 funded by foreign grants, 73 funded by foreign loans, and 114 financed through local funds. Of the total projects, 50 were originally scheduled for completion by the end of the third quarter of 2025. However, only 10 of these were completed within the timeframe, with their intended benefits already reaching the public. The 93 projects, including remaining 40 projects, are targeted for completion by the end of 2025. Additionally, 48 projects are planned for completion in 2026, 31 projects in 2027, 15 projects in 2028. Remaining 27 projects are expected to be completed beyond that.

The total estimated cost of the project portfolio under review is Rs. 3.19 trillion, with an additional Rs. 1.27 trillion is required to complete the remaining work. With the exception of 27 projects, all others are scheduled for completion by the end of 2028. For the year 2025, a budget allocation of Rs. 676.5 billion has been made, of which Rs. 267.8 billion was spent up to end of third quarter. Accordingly, the remaining allocation for the year 2025 is Rs. 408.7 billion and taking the necessary steps to optimal utilization of the allocated funds will result in achieving maximum productivity from the funds allocated for the year 2025.

Financial Utilization by the end of the Third Quarter of 2025

By the end of the third quarter of 2025, actual expenditure from the total allocation of Rs. 676.5 billion was amounted to Rs. 267.8 billion, which representing 39.6 % of the total annual allocation and 63.2 % of the third quarter target. It was observed that, although there were no delays in the release of funds by the General Treasury, actual expenditures were lower than expected due to the non-submission of bills for payment, largely caused by delays in project implementation. However, bills in hand amounting to Rs. 22.2 billion were reported by the end of the third quarter of 2025. Outstandings bills worth more than Rs. 2000 million are reported for the Central Expressway construction project, construction of Kohuwala – Gatambe fly over project and the Maho to Omanthai railway line improvement project implemented by the Ministry of Transport, Highways and Urban Development due to various reasons such as suspension of loan release by the financial source, lack of agreement from financial institutions etc.

Table 01 : Classification of mega scale projects based on financing and their progress as of 30.09.2025

Funding Source	No. of Projects	2025 Allocation (Rs. Bn)	Financial Target (Rs. Bn)	Actual Expenditure (Rs. Bn)	Financial Progress - As a percentage of the total allocation (%)	Bills in Hand (Rs. Bn)
Domestic Funds	111	168.56	102.72	69.23	41.07	2.30
Local Loans	3	2.83	1.00	0.27	9.54	0.04
Foreign Loans	73	463.19	296.36	187.57	40.49	19.60
Foreign Grants	27	41.96	23.66	10.75	25.61	0.27
Total	214	676.54	423.74	267.82	39.58	22.21

Chart 01 : Financial allocation and expenditure in the third quarter of 2025 - Distribution to ministries with high allocations based on priority




Chart 01 illustrates the financial allocations and utilization for key line ministries in the year 2025. Accordingly, allocations for large scale projects show underutilization. This is primarily due to delays in the procurement process, poor contractor performance, changes in project scope or design, delays in loan disbursements, despite the completion of debt restructuring by

aid agencies and lack of agreement from relevant financial institutions to restart projects etc. Also, out of the 33 projects for which loan installment were suspended, work has now commenced on all projects except for 04 projects, due to the completion of debt restructuring and the financing some of the projects through local funds.

Physical Progress by the end of the Third Quarter of 2025

Ten projects had been completed, out of 50 projects scheduled to be completed before the end of third quarter of 2025. It was also observed that 27 projects showed no physical progress during the quarter under review, including 04 projects that were suspended due to the suspension of foreign loan installments. Of these 27 projects, 17 are being implemented with local funding.

Table 02 : Classification of projects based on level of physical progress

Level of progress (%)	Completed	99-90	89-80	79-70	69-60	59-50	49-40	Less than 40
Number of projects	10	38	20	28	19	15	20	64

As of the end of the third quarter of 2025, there were 38 projects achieved over 90% physical progress, and 09 of those projects were initiated before 2015.

Table 03 : Started year of the projects that have achieved more than 90% cumulative physical progress

Period of Project Started	2009 -2015	2016-2020	2021-2024	Total
Number of projects	09	24	05	38

Therefore, the Secretary of Ministry and the project implementing authorities should take necessary steps to complete these projects as scheduled, without further delay, and to provide the expected benefits from these projects to the public as soon as possible. The speedy completion of these projects will create financial space for new public investments in accordance with the government's policies.

These development projects have been categorized using a color-coded system based on various criteria, including cumulative physical progress, project time management, risk/problem identification and the remedial actions taken. A detailed breakdown of the

progress of large scale development projects under each line ministry, as of the end of the third quarter of 2025, is provided in Annex A, with a summary presented in Table No. 04.

Table 04 : Classification of projects based on the category of progress

Category of progress	Colour Code	No. of projects
Work completed in 2025		10
Being implemented successfully		13
Being implemented properly		18
Expected results could be achieved through interventions		30
Need special attention		78
Critical projects (Several Time Extension/ Cost Overrun/ Many Issues)		57
Temporary suspended		04
Foreign funds are temporarily suspended		04
Total		214

The number of projects classified as red (critical projects), which stood at 91 by the end of the second quarter of 2025, has been reported to be 57 by the third quarter of 2025, as per Table No. 04 above.

It is observed that there is a significant delay in generating the expected output and benefits of these critical projects. This has been due to the change in the scope of the project and the failure to complete the project within the agreed time frame. By the end of this quarter, it was observed that 26 projects were being implemented without obtaining formal extensions of time even after the approved project period had expired, while another 31 projects were being implemented with extensions of time.

Further, 17 critical projects implemented within the approved period are expected to be completed by the end of 2025. However, 13 of these projects are with less than 50% physical progress. 15 projects that have received extensions of more than 05 years are also among the projects classified as red (critical projects).

Such prolonged extensions not only lead to increases in the total estimated cost but also allow for repeated modifications to the project scope. As a result, the timely delivery of public

benefits is hindered, ultimately compromising the overall cost-effectiveness and intended benefits of the projects.

It has also been observed that the estimated costs of 34 projects have increased and the scope of 08 projects has been revised out of 57 critical projects.

**Table 05 : Current progress of the projects scheduled for completion
by end of third quarter 2025**

Level of progress (%)	Completed	99-90	89-80	79-70	69-60	59-50	49-40	Less than 40	Total
Number of projects	10	14	02	05	04	01	02	12	50

Out of the 204 projects that remained incomplete and were still in progress as of the third quarter of 2025, of which 40 are being implemented without approved time extensions.

Further, it has been observed that the completion dates for these projects cannot be clearly defined at present. It is the responsibility of the relevant officials to identify a specific time frame for the relevant projects, prepare an action plan, and implement it. Eventhough, these projects are implemented individually, their outcomes contribute significantly to the country's broader integrated development strategy. As such, it is the responsibility of the relevant officials to identify a specific time frame for the relevant projects, prepare an action plan, and implement it.

Table 06 : Started year of the projects, which are in operation without proper time extension

Period of Project Started	2009 -2015	2016-2020	2021-2024	Total
No. of Projects	08	20	12	40

Within this project cluster, there are 08 ongoing projects that were initiated between 2009 and 2015 but have yet to generate any tangible outputs or public benefits. In addition, 20 projects that were initiated between 2016 and 2020 also remain incomplete and are being implemented

without formally approved time extensions. However, it is observed that formal time extensions have been obtained for 19 projects in the last quarter.

It has been observed that 14 projects scheduled for completion in or before the third quarter of 2025 have reached over 90% physical progress. However, it is emphasized that there is a need to expeditiously complete the works of these projects, which were initiated many years ago, in order to create financial space for new public investments and to deliver the expected benefits to the people as soon as possible.

Issues and Solutions

Although the difficulties in releasing funds and purchasing construction and other materials that negatively affected the performance of mega-scale development projects in the past period have now been alleviated, overall project performance does not show a significant improvement. Information on the main reasons that have influenced the progress of projects not being achieved as expected is given in Table No. 07.

Table 07: Issues affected on project implementation

#	Issue	Number of projects
01	Delays in third-party approval	19
02	Poor performance of contractors	25
03	Poor performance of consultant	02
04	Delays in receiving sufficient allocation/imprest	03
05	Delays in land acquisition	10
06	Delays related to procurement process	16
07	Changes of scope	10
08	Insufficient PMU staff and Delay in receiving Technical staff assistance	13
09	Other Reasons - Climate and weather changes, disbursement suspended, price escalation of construction and other materials etc.	16

It is observed that most of the issues affecting the poor performance of projects can be controlled and resolved through proper project management. The main reasons for the failure to achieve the expected progress of projects is the poor performance of contractors. Therefore, it is necessary to identify methods to prevent the re-appointment of contractors and consultants

who have implemented previous projects with poor performance, and to charge delay fees in accordance with the contract agreement, blacklist or otherwise take appropriate action in case of exceeding the time specified in the contract agreement.

Also, if there are delays in obtaining third-party approvals, the line ministry should first discuss with the relevant institutions and, if there are issues that cannot be resolved, present them to the Public Investment Monitoring and Evaluation Committee (PIMEC) and take urgent steps to reach an agreement with the relevant parties.

Further, since it is observed that delays related to the procurement process are among the main reasons for project delays, appropriate strategies should be identified and implemented to make the procurement process efficient, a procurement plan should be prepared at the beginning of the year and acted upon, and close monitoring should be carried out to ensure that the approved procurement plan is being implemented.

Out of these 214 projects, there are 82 projects monitored by Project Management Units (PMUs). Among those projects, the number of projects to be completed by the third quarter of 2025 is 18. Out of which, only 02 projects have been completed. Further, out of the 16 projects that have not been completed, only 06 projects have achieved physical progress of more than 90%. Despite being under the supervision of dedicated PMUs, reports indicate continued delays, requests for further time extensions and insufficient progress. This raises concerns about the effectiveness of PMUs in achieving the intended outcomes of the projects.

Cabinet Decision to Enhance Oversight and Coordination

To address persistent challenges and delays in the implementation of public investment projects and to ensure that the expected benefits from those projects are generated to the public in a timely manner, approval has been given to hold Integrated Quarterly Progress Meetings (IQPRM) by the Cabinet Decision dated 2025.01.06 for the Cabinet Memorandum No. 24/2159/804/2025 and dated 2024.12.07 submitted by the Minister of Finance, Planning and Economic Development. Accordingly, by the end of the third quarter of the year 2025, joint progress review meetings have been held for 23 ministries and interventions have been made to resolve project-related issues. By now, joint progress review meetings have been initiated for the next quarter.

Role of the Public Investment Monitoring and Evaluation Committee

Issues that could not be resolved through integrated quarterly progress review meetings have been presented to the Public Investment Monitoring and Evaluation Committee (PIMEC). This committee continues to play a key role in addressing complex implementation challenges. By the end of the third quarter of 2025, the committee had convened 20 meetings and had intervened to resolve 57 critical issues referred by various line ministries.

Since it is observed that the majority of the issues that have affected the poor performance of projects can be resolved through good project management, the following recommendations are proposed to streamline project management and take necessary steps to ensure the benefits of capital investment are delivered to the public in a timely manner.

Recommendations

1. Optimal utilization of allocated funds

1.1 According to this report, since the total allocation that has been utilized at present is only 39.6%, the Ministry Secretaries should ensure that at least 75% of the allocation is utilized by the end of 2025.

2. Ensure that the necessary preparatory work has been done before starting the project

2.1 A common problem affecting the majority of projects is that the the project is not at the desired level of preparation. Therefore, before all projects are approved and funds are allocated, domestic or foreign loan agreements and contract agreements are entered into, it is essential to ensure that, preparatory works such as acquiring land, obtaining third-party approvals for the provision of support services, and preliminary works required to commence procurement activities have been completed without delay. Ministry Secretaries should initiate projects only after verifying these facts. Further, it is essential to urgently prepare appropriate guidelines for this purpose.

3. Identifying issues that contribute to project delays and taking prompt action to resolve them

3.1 According to this report, poor performance of contractors, delays in obtaining third-party approvals and delays related to the procurement process have been identified as main reasons that have contributed to project delays. Therefore, it is necessary to identify

methods that prevent the re-appointment of contractors and consultants/ consultancy firms who have implemented previous projects with poor performance, and to charge delay fees in accordance with the contract agreement, blacklist or otherwise take appropriate action in case of exceeding the time specified in the contract agreement.

3.2 Further, when awarding contracts, it is observed that contracts are awarded to the same contractors and consultants/ consultancy firms for several projects beyond their capacity, and this situation also affects the performance of the projects. Therefore, it is essential to properly confirm the capacity and financial capability to implement and manage multiple projects simultaneously when awarding such contracts.

3.3 Also, if there are delays in obtaining third-party approvals, the line ministry should first discuss with the relevant institutions and if there are issues that cannot be resolved, they should be submitted to the Public Investment Monitoring and Evaluation Committee and urgent steps should be taken to reach an agreement with the relevant parties.

4. Avoiding delays in the procurement process

4.1 The Department of Public Finance should provide facilities for the prompt commencement of basic activities such as appointing the necessary procurement committees and preparing bid documents for the procurement of projects recommended by the Public Investment Committee for implementation in the coming year and for which budget provisions have been allocated.

4.2 Ministry Secretaries should take steps to identify and implement appropriate strategies to make the procurement process efficient, prepare a procurement plan at the beginning of the year and act accordingly, and closely monitor whether the approved procurement plan is being implemented.

Colour Classification	
	Work completed in first quarter 2025
	Being implemented successfully
	Being implemented properly
	Expected results could be achieved through interventions
	Need special attention
	Critical projects ((Several Time Extension / Cost Overrun / Many Issues)
	Foreign funds are temporarily suspended
	Temporarily halted projects

Summary of Ministry-wise Project Progress										
#	Name of the Ministry									Total
1	Ministry of Agriculture, Livestock, Land and Irrigation		2	3	4	5				14
2	Ministry of Plantation and Community Infrastructure				1					1
3	Ministry of Fisheries, Aquatic and Ocean Resources		1							1
4	Ministry of Sports & Youth Affairs					2				2
5	Ministry of Education, Higher Education and Vocational Education		4	1	6	1	2	3	1	18
6	Ministry of Energy	1	1	1	3	3		1		10
7	Ministry of Health and Mass Media	4	3	6	1	11	1			26
8	Ministry of Finance, Planning & Economic Development	6	3	1	4					14
9	National Audit Office			1						1
10	Ministry of Transport, Highways & Urban Development	1		6	15	7		3		32
11	Ministry of Ports and Civil Aviation	1	1		1	7				10
12	Ministry of Justice and National Integration		1	2	2	1	1	2		9
13	Ministry of Defence			2	3	1			2	8
14	Ministry of Public Security and Parliamentary Affairs				1					1
15	Ministry of Digital Economy				2	2				4
16	Ministry of Housing, Construction & Water Supply			2	32	15		1	1	51
17	Ministry of Rural Development, Social Security and Community Empowerment			1						1
18	Ministry of Buddhasasana, Religious and Cultural Affairs			2	1					3
19	Ministry of Industry and Entrepreneurship Development				1	1				2
20	Ministry of Public Administration, Home Affairs, Provincial Councils and Local Government		2	2	1	1				6
	Total	13	18	30	78	57	4	10	4	214
Colour Classification										
Work completed in third quarter 2025										
Being implemented successfully										
Being implemented properly										
Expected results could be achieved through interventions										
Need special attention										
Critical (Several Time Extension / Cost Overrun / Many Issues)										
Foreign funds are temporarily suspended										
Temporarily halted projects										

Contents		
#	Name of the Ministry	Page No
1	Ministry of Agriculture, Livestock, Land and Irrigation	i
2	Ministry of Fisheries, Aquatic and Ocean Resources	ii
3	Ministry of Plantation and Community Infrastructure	ii
4	Ministry of Sports & Youth Affairs	ii
5	Ministry of Education, Higher Education and Vocational Education	ii- iii
6	Ministry of Energy	iii - iv
7	Ministry of Health and Mass Media	iv- vi
8	Ministry of Finance, Planning & Economic Development	vi - vii
9	National Audit Office	vii
10	Ministry of Transport, Highways & Urban Development	vii - ix
11	Ministry of Ports and Civil Aviation	ix – x
12	Ministry of Justice and National Integration	x
13	Ministry of Defence	x – xi
14	Ministry of Public Security and Parliamentary Affairs	xi
15	Ministry of Digital Economy	xi
16	Ministry of Housing, Construction and Water Supply	xi - xv
17	Ministry of Rural Development, Social Security and Community Empowerment	xv
18	Ministry of Buddhasasana, Religious and Cultural Affairs	xv
19	Ministry of Industry and Entrepreneurship Development	xv
20	Ministry of Public Administration, Home Affairs, Provincial Councils and Local Government	xv

Status of Mega Scale Development Projects as at 30th September 2025

No.	Project/ Programme (Name)	Commencement Date	Original Completion Date	Expected Completion Date	Main Source of Financing	TEC (Rs. Mn)	Cumulative Expenditure (Rs. Mn)	Bills in hand (Rs. Mn)	Cumulative physical Target (%)	Cumulative Physical Progress (%)	Progress During the quarter (%)	Time Extension (in months)	Remaining Period (Months)	Colour Code
Ministry of Agriculture, Livestock, Land and Irrigation														
1	Integrated Watershed and Water Resources Management Project	2021/05	2025/10	2026/10	World Bank	14,199.43	7,800.47	32.00	92.00	80.69	2.34	12	13	Light Green
2	Construction of the Canal from Eruwewa to Mahakanadarawa Reservoir	2024/01	2026/12	-	GoSL	2,000.00	540.05	-	87.00	65.71	33.86	-	15	Light Green
3	Uma Oya Down Stream Development Project (Construction of Alikota ara storage Reservoir & Kudaoya storage Reservoir)	2013/09	2019/12	2026/12	GoSL	22,017.00	17,856.01	27.00	85.00	84.21	2.38	84	15	Yellow
4	Strengthening Climate Resilience of Subsistence Farmers and Agricultural Plantation Communities of Knukles mountain in range	2023/08	2029/01	-	GCF	15,672.00	545.31	180.00	20.00	17.07	3.07	-	40	Yellow
5	Down stream Development of Yan Oya Reeservoir area.	2017/01	2020/12	2026/06	GoSL	26,379.00	20,605.79	19.25	99.03	98.28	1.34	60	9	Yellow
6	Climate Resilience Multi-Phase Programmatic Approach Project (CResMPA)	2021/10	2026/10	-	World Bank	18,600.00	4,750.93	-	56.00	51.00	5.20	-	13	Amber
7	Ella Wewa Reservoir	2021/01	2023/12	2026/12	GoSL	2,950.00	711.74	-	67.07	47.43	7.16	36	15	Amber
8	Smallholder Agribusiness Partnerships Programme (SAPP)	2017/06	2023/06	2026/06	IFAD	17,170.00	15,029.10	10.19	97.00	84.55	1.55	36	9	Amber
9	Smallholder Agribusiness Resilience Project (SARP)	2022/06	2027/06	-	IFAD	14,760.00	1,224.65	-	56.00	26.00	5.00	-	21	Amber
10	Lower Malwathu Oya Multisector Development Project	2019/01	2024/12	-	GoSL	22,900.00	2,009.85	-	100.00	9.10	1.39	-	-9	Red
11	Mahaweli Water Security Investment Program (MWSIP)-Tranch I & II	2015/07	2020/06	2025/06	ADB	77,760.00	127,697.50	-	100.00	79.00	4.00	60	-3	Red
12	Climate Resilient Integrated Water Management Project (CRIWMP) (Wew Gam Pubuduwa)	2017/08	2024/12	-	GCF	9,114.00	11,757.50	-	100.00	98.50	1.50	-	-9	Red
13	Rugam Kithul Reservoir Project (Mundeniaru River basin Development Project)	2015/01	2025/12	2028/12	GoSL	24,141.00	385.65	-	8.50	2.40	0.00	36	39	Red

No.	Project/ Programme (Name)	Commencement Date	Original Completion Date	Expected Completion Date	Main Source of Financing	TEC (Rs. Mn)	Cumulative Expenditure (Rs. Mn)	Bills in hand (Rs. Mn)	Cumulative physical Target (%)	Cumulative Physical Progress (%)	Progress During the quarter (%)	Time Extension (in months)	Remaining Period (Months)	Colour Code
14	Climate Smart Irrigated Agriculture Project (CSIAP)	2019/01	2024/06	2025/12	World Bank	22,500.00	23,965.43	-	95.00	90.00	3.00	18	3	Red
Ministry of Fisheries, Aquatic and Ocean Resources														
15	Develop Gandara Fishery Harbour	2020/12	2023/12	2026/12	GoSL	11,354.00	8,849.10	-	89.17	78.20	1.59	36	15	Light Green
Ministry of Plantation and Community Infrastructure														
16	Indian Funded 10000 Housing Programme	2023/11	2027/11	-	India	32,640.00	2,331.10	-	15.00	7.10	0.80	-	26	Amber
Ministry of Sports & Youth Affairs														
17	Development of Sports Infrastructure Facilities- Construction of Provincial and District Sports Complexes	2011/01	2017/12	2024/12	GoSL	9,080.40	7,854.15	-	100.00	94.60	-	84	-9	Red
18	Diyagama Mahinda Rajapakse National Sports Academy	2017/10	2020/07	2021/02	GoSL	10,955.00	711.96	-	100.00	21.58	0.00	7	-43	Red
Ministry of Education, Higher Education and Vocational Education														
19	Building Complex for the Faculty of Healthcare Sciences, Eastern University, Sri Lanka Project	2016/03	2020/12	2026/12	Kuwait Fund	5,480.00	6,000.03	2.50	88.00	88.00	1.00	72	15	Light Green
20	Technological Education Development Project	2018/01	2022/09	2026/09	OFID	10,924.00	4,845.87	49.52	86.00	86.00	12.00	48	12	Light Green
21	Vocational Training in Sri Lanka - Phase II	2023/06	2026/11	-	GTZ	2,632.00	1,145.16	-	80.00	65.00	0.00	-	14	Light Green
22	TVET Career Platform Project	2022/12	2026/12	-	Korea	1,760.16	1,809.81	-	74.00	74.00	6.00	-	15	Light Green
23	Establishment of National College of Education for Technology Stream (Kuliyapitiya)	2018/01	2023/12	2026/12	Korea	6,582.00	5,701.24	44.16	80.00	78.00	3.00	36	15	Yellow
24	Completion and Maintenance of Twelve storied building complex for the Faculty of Medicine (Uni.of Ruhuna)	2017/11	2021/09	2026/12	GoSL	3,195.00	1,374.60	22.81	70.00	65.00	2.2	63	15	Amber
25	Establishment of a professorial unit at Karapitiya hospital (Uni.of Ruhuna)	2019/06	2022/06	2026/04	GoSL	1,300.00	1,330.71	44.50	93.00	90.50	2.50	46	7	Amber
26	Develop Faculty of Allied Health Science at the Ruhunu University	2020/12	2023/06	2025/12	GoSL	2,928.40	2,541.52	43.19	99.80	99.80	0.30	30	3	Amber

No.	Project/ Programme (Name)	Commencement Date	Original Completion Date	Expected Completion Date	Main Source of Financing	TEC (Rs. Mn)	Cumulative Expenditure (Rs. Mn)	Bills in hand (Rs. Mn)	Cumulative physical Target (%)	Cumulative Physical Progress (%)	Progress During the quarter (%)	Time Extension (in months)	Remaining Period (Months)	Colour Code
27	Establishment of Technology Faculty - Wayamba University	2020/09	2022/12	2025/12	GoSL	2,792.80	2,308.48	168.62	99.00	99.00	0.40	36	3	Amber
28	Wayamba University Township Development Project	2017/10	2020/12	2025/06	Saudi Fund	5,088.00	5,909.23	1,088.00	100.00	99.50	0.00	57	-3	Amber
29	Establishment of Faculty of Medicine at Sabaragamuwa University of Sri Lanka	2018/01	2023/10	2026/01	Saudi Fund	13,964.28	7,824.19	12.05	80.00	74.00	9.00	12	4	Amber
30	Science & Technology Human Resources Development Programme for the Universities of Kelaniya, Sabaragamuwa, Rajarata and University of Sri Jayawardenapura	2018/01	2023/12	2025/06	ADB	46,471.78	38,609.25	1,681.44	100.00	98.00	1.00	18	-3	Red
31	Establishment of State Medical Faculty, Moratuwa University	2021/01	2025/12	-	Kuwait Fund	5,985.00	-	-	6.00	1.00	-	-	3	Peach
32	Establishment of ICT Hubs for Secondary Education	2019/01	2023/10	2026/05	Korea	5,706.00	-	-	11.00	5.25	0.50	31	8	Peach
33	Secondary Education Sector Improvement Program (SESIP)	2020/12	2025/12	2025/12	ADB	75,000.00	40,730.73	-	71.80	56.00	-	-	3	
34	Multipurpose Building for faculty of Humanities & Social Sciences (Uni.of Sri Jayawardenepura)	2018/01	2023/01	2024/01	GoSL	1,364.00	1,874.81	90.56	100.00	100.00	-	12	-	Blue
35	Multipurpose building complex for Faculty of Management Studies & Commerce (Uni.of Sri Jayawardenepura)	2018/01	2023/03	-	GoSL	1,761.00	2,351.31	240.25	100.00	100.00	-	-	-	Blue
36	General Education Modernization Project	2018/01	2023/12	2026/06	World Bank	3,876.00	4,506.02	155.35	100.00	100.00	-	30	-	Blue
Ministry of Energy														
37	Construction of New Anuradhapura-New Habarana 220kV Transmission Line	2024/11	2026/11	-	Off budget	2,310.00	346.70	54.00	17.00	17.00	12.00	-	14	DG
38	Installation of Battery Energy Storage System at Hambantota Grid Substation	2024/01	2025/12	-	Korea	3,855.00	3,084.60	-	89.00	80.00	12.00	-	3	Light Green
39	Development of 24 Nos. Storage Tanks in Trincomalee	2025/02	2028/02	-	Off budget	7,375.00	408.20	-	28.00	21.80	0.00	-	29	Yellow
40	National Transmission & Distribution Network Development Project	2017/05	2022/09	2026/04	JICA	37,284.00	40,022.99	-	88.00	70.00	2.60	43	7	Amber

No.	Project/ Programme (Name)	Commencement Date	Original Completion Date	Expected Completion Date	Main Source of Financing	TEC (Rs. Mn)	Cumulative Expenditure (Rs. Mn)	Bills in hand (Rs. Mn)	Cumulative physical Target (%)	Cumulative Physical Progress (%)	Progress During the quarter (%)	Time Extension (in months)	Remaining Period (Months)	Colour Code
41	Electricity Supply Reliability Improvement Project (Package 4 & 5)	2016/12	2021/07	2025/12	ADB	8,864.57	8,722.97	-	95.00	86.00	3.70	53	3	Amber
42	Construction of Moragolla Hydro Power Plant	2014/07	2019/12	2025/12	ADB	19,288.00	28,550.35	-	97.70	90.70	2.10	72	3	Amber
43	Development & Upgrading of Aviation Refuelling Terminal & the Existing Fuel Hydrant System and Installation of a Fuel Hydrant System at new Apron-E at BIA	2018/01	2020/07	2024/11	Off budget	7,970.69	7,207.01	-	100.00	95.50	0.00	52	-10	Red
44	Providing Rooftop Solar Power Facility Installation for Government Building low - Income Households, Religious Place and RO Plants (GOSL/India)	2024/01	2024/12	-	India	5,840.00	5,519.80	-	100.00	97.00	4.00	-	-9	Red
45	Construction of Hybrid Renewable Energy System small Islands - Delft, Analativu, Nainativu, Sri Lanka (India)	2024/01	2025/03	2025/08	India	3,930.00	1,738.92	-	100.00	48.00	1.00	5	-1	Red
46	Establishment of Supervisory Control and Data Acquisition (SCADA) supported Advanced Distribution Control Center for the Western Province South 1 of Ceylon Electricity Board (Dehiwala)	2023/09	2025/03	2025/08	ADB	2,003.00	1,298.90	91.31	100.00	100.00	14.00	5	-	Blue
Ministry of Health and Mass Media														
47	Project for the Improvement of Infectious Waste Management	2024/01	2026/07	-	JICA	1,519.80	527.82	-	74.00	73.00	8.00	-	10	DG
48	Programme to improve Non-Communicable Disease Treatment Facilities at the Sri Jayawardhanapura General Hospital	2024/01	2025/12	-	Govt, of Japan	1,265.00	123.97	-	81.00	80.00	15.00	-	3	DG
49	Global Funds to Fight against AIDS	2025/02	2027/12	-	Global Fund	1,629.24	124.30	22.50	20.00	18.00	3.00	-	27	DG
50	Construction of Cardiac Care Complex - TH Rathnepura	2025/01	2026/12	-	GoSL	1,575.00	210.21	-	40.00	28.00	4.00	-	15	DG
51	Upgrading Health facilities of selected hospitals	2019/09	2021/09	2025/12	China	15,292.00	13,295.96	-	99.50	99.20	0.50	51	3	Light Green
52	Capacity Building of Biomedical Engineering Services	2023/01	2024/12	2026/12	KOFIH	1,440.00	654.84	-	65.00	58.00	8.00	24	15	Light Green

No.	Project/ Programme (Name)	Commencement Date	Original Completion Date	Expected Completion Date	Main Source of Financing	TEC (Rs. Mn)	Cumulative Expenditure (Rs. Mn)	Bills in hand (Rs. Mn)	Cumulative physical Target (%)	Cumulative Physical Progress (%)	Progress During the quarter (%)	Time Extension (in months)	Remaining Period (Months)	Colour Code
53	Global Funds to Fight against Tuberculosis (GFATM)	2025/01	2027/12	-	Global Fund	878.00	10.23	-	20.00	16.00	7.00	-	27	Light Green
54	Health System Enhancement Project	2018/10	2023 /10	2025/11	ADB	35,346.00	27,408.91	399.41	93.00	83.54	1.32	25	2	Yellow
55	Health System Response Project	2023/01	2024/12	2025/12	AIIB	21,000.00	16,253.14	62.40	95.00	87.34	1.39	12	3	Yellow
56	Primary Healthcare System Enhancing Project (PHSEP)-Central Government	2025/01	2028/12		World Bank	52,709.57	55.40	6.38	15.00	3.50	1.00	-	39	Yellow
57	Establishment of Surgical Medical Unit - TH Karapitiya	2016/08	2019/08	2024/12	GoSL	1,326.43	513.00	-	100.00	72.00	1.50	64	-9	Yellow
58	Construction of 5 Storied Building - BH Kalawana	2025/01	2025/12	-	GoSL	1,092.00	-	-	65.00	20.00	4.50	-	3	Yellow
59	Digitalization of Terrestrial Television Broadcasting Project	2021/12	2028/12	-	JICA	31,000.00	39.98	402.65	20.00	9.50	0.20	-	39	Yellow
60	Health Information and Quality Improvement	2021/07	2024/06	2026/12	Global Fund	4,948.00	3,883.90	16.50	50.00	40.00	2.00	30	15	Amber
61	Health & Medical Service Improvement Project	2018/10	2023/10	-	JICA	16,594.00	597.08	-	100.00	8.00	0.00	-	-23	Red
62	Improvement of ETU Facilities of Hospitals under the Line Ministry	2014/01	2018/12	2027/12	GoSL	9,525.00	4,310.92	-	70.00	66.00	1.00	108	27	Red
63	Construction of Ministry Building	2016/11	2019/12	2027/12	GoSL	14,548.70	3,384.29	-	76.00	76.00	6.00	96	27	Red
64	Construction of National Stroke Centre at Base Hospital Mulleriyawa	2014/06	2018/03	2023/06	GoSL	1,111.86	459.75	-	100.00	25.00	0.00	63	-27	Red
65	Provision of High Quality Radiotherapy for Cancer Patients in Sri Lanka who required High Energy Radiation	2014/01	2020/12	2021/12	GoSL	6,872.24	4,931.19	-	100.00	92.93	0.01	12	-45	Red
66	Construction of Heart Centre at Lady Ridgeway Hospital	2018/01	2020/12	2026/12	GoSL	6,218.64	1,764.88	-	85.00	85.00	10.00	72	15	Red
67	Construction of Nursing Faculty and Hostel	2017/01	2021/02	2022/12	GoSL	7,171.80	2,539.26	-	100.00	16.80	0.30	22	-33	Red
68	Upgrading Nurses Training Schools - NTS/Kaluthra and NTS/Anuradapura	2017/01	2020/12	2026/12	GoSL	1,721.49	911.32	-	60.00	57.00	10.00	72	-15	Red

No.	Project/ Programme (Name)	Commencement Date	Original Completion Date	Expected Completion Date	Main Source of Financing	TEC (Rs. Mn)	Cumulative Expenditure (Rs. Mn)	Bills in hand (Rs. Mn)	Cumulative physical Target (%)	Cumulative Physical Progress (%)	Progress During the quarter (%)	Time Extension (in months)	Remaining Period (Months)	Colour Code
69	Establish Bone Marrow Transplant Unit at TH-Kandy	2017/11	2023/06	2027/12	GoSL	3,373.28	1,103.12	-	75.00	71.50	0.50	51	27	Red
70	Construction of a Ten-Storied Building at the PGH Badulla	2019/04	2021/04	2027/12	GoSL	6,998.21	1,095.50	-	37.00	37.00	6.00	80	27	Red
71	Construction of Cancer Hospital, NH/ Kandy, Stage II	2016/10	2019/12	2027/12	GoSL	3,861.80	1,139.68	-	72.00	71.50	0.50	96	27	Red
72	A Neonatal and Obstetrics Reference Centre for De Zoysa Maternity Hospital	2018/02	2023/10	-	UK	6,161.75	2,044.52	-	100.00	34.00	0.00	-	-23	Peach
Ministry of Finance, Planning & Economic Development														
73	Small & Medium Sized Enterprises Line of credit Project 02	2024/05	2027/06	-	ADB	14,840.00	14,840.00	-	90.00	78.00	18.00	-	21	DG
74	Social Protection Project (SPP)	2024/01	2027/09	-	World Bank	62,784.00	35,728.90	-	50.00	48.00	4.00	-	24	DG
75	Promoting Autonomy, Literacy and Attentiveness through Market Alliance (PALAMA) Project in Sri Lanka - Phase 11	2024/01	2028/12	-	USA	10,400.00	1,742.00	-	41.00	41.00	1.00	-	39	DG
76	Governance for Growth Programme	2021/7	2031/07	-	Australia	11,250.00	595.20	-	21.00	21.00	1.00	-	70	DG
77	Financial Sector Safety Net Strengthening Project(FSSNP)WB	2024/04	2027/12	-	World Bank	45,566.42	30,032.70	-	59.00	56.00	19.00	-	27	DG
78	Upgraded Oracle Exadata System for the Sri Lanka Custom	2025/02	2032/02	-	GoSL	1,587.00	-	-	3.00	2.00	2.00	-	77	DG
79	Trade National Single Window System Project (INSWSP)	2016/01	2027/12	-	GoSL	5,926.00	26.12	-	21.00	15.00	1.00	-	27	Light Green
80	Revenue Administration System for Excise Department	2024/10	2027/12	-	GoSL	1,400.00	5.10	-	3.00	1.00	1.00	-	27	Light Green
81	Revenue Administration Management Information System (RAMIS)	2024/02	2027/01	-	GoSL	7,394.58	2,965.70	-	49.00	48.00	1.00	-	16	Light Green
82	Port City Development Project (Land Infrastructure Development)	2016/01	2019/02	2027/05	GoSL	10,508.00	9,244.58	-	93.50	92.14	0.53	99	20	Yellow
83	Public Financial Management Strengthening Project-e Government procurement	2023/07	2026/11	-	EU	1,200.00	110.50	-	50.00	33.00	3.00	-	14	Amber

No.	Project/ Programme (Name)	Commencement Date	Original Completion Date	Expected Completion Date	Main Source of Financing	TEC (Rs. Mn)	Cumulative Expenditure (Rs. Mn)	Bills in hand (Rs. Mn)	Cumulative physical Target (%)	Cumulative Physical Progress (%)	Progress During the quarter (%)	Time Extension (in months)	Remaining Period (Months)	Colour Code
84	Food Security and Livelihood Recovery Emergency Assistance Project financed by the Asian Development Bank (ADB)	2022/9	2023/08	2026/08	ADB	74,023.00	68,970.19	-	90.00	86.00	1.00	36	11	Amber
85	Fiscal Management Efficiency Project /ITMIS (FMEP)	2010/01	2014/12	2025/12	GoSL	6,342.00	5,865.00	23.00	96.60	96.00	0.00	140	3	Amber
86	Bingiriya Economic Zone - Construction of Access Road	2018/1	2025/12	-	GoSL	2,087.00	782.40	-	62.00	57.00	1.00	-	3	Amber
National Audit Office														
87	Public Financial Management Strengthening Project-Upgrade the Audit Management System	2023/07	2026/11	-	EU	1,050.00	101.49	-	30.00	25.00	7.00	-	14	Yellow
Ministry of Transport, Highways & Urban Development														
88	Signal System Install from Maho to Anuradhapura	2025/09	2026/09	-	India	4,440.00	750.00	-	8.00	4.00	4.00	-	12	DG
89	Rehabilitation of Peradeniya - Badulla Road from Badulla to Bibilla - (OFID) - Phase II	2022/12	2025/12	-	OFID	7,589.89	3,619.47	5.55	53.57	52.42	0.28	-	3	Yellow
90	Slave Island-Uttarananda Mawatha,Justice Akbar Mawatha 02 Flyovers & Baladaksha Mawatha- Chiththampalam A Gardner Mawatha Flyover	2021/06	2022/06	-	GoSL	9,133.25	11,147.61	57.60	100.00	97.30	0.37	-	-39	Yellow
91	Kandy Multimodal Transport Terminal Development Project	2021/04	2025/05	2027/08	World Bank	32,833.50	5,406.40	73.84	51.44	32.52	3.26	27	23	Yellow
92	Keviliyamadu - Mangalagama - Mahaoyan road Rehabilitation Project - BCRIP	2024/01	2025/01	-	Saudi Fund	8,373.00	1,849.98	-	100.00	41.65	1.34	-	-8	Yellow
93	Colombo Suburban Railway Development Project- Railway Efficiency Improvement Project	2019/06	2024/12	2026/12	ADB	47,215.76	30,931.95	154.52	89.00	87.00	7.00	24	15	Yellow
94	Construction of 2,000 Housing units under the Chinese Aid Programme for the Low income people	2022/01	2027/12	-	China	25,458.66	3,239.74	-	25.17	21.50	0.77	-	27	Yellow
95	Central Expressway Project Section - 3	2016/01	2024/06	2027/03	GoSL	84,827.00	53,493.25	239.18	74.65	70.94	1.09	33	18	Amber
96	Port Access Elevated Highway	2019/01	2025/06	-	ADB	77,969.40	57,128.39	121.96	100.00	94.00	4.49	-	-3	Amber

No.	Project/ Programme (Name)	Commencement Date	Original Completion Date	Expected Completion Date	Main Source of Financing	TEC (Rs. Mn)	Cumulative Expenditure (Rs. Mn)	Bills in hand (Rs. Mn)	Cumulative physical Target (%)	Cumulative Physical Progress (%)	Progress During the quarter (%)	Time Extension (in months)	Remaining Period (Months)	Colour Code
97	Colombo District Road Development Project (OFID 2)	2013/12	2019/12	2026/08	OFID	23,110.00	21,471.88	58.05	86.93	85.94	3.25	80	11	Amber
	Second Integrated Road Investment Program (i Road)- II	2018/09	2027/03	-	ADB	135,000.00	120,399.51	1.24	92.30	78.42	0.00	-	18	Amber
99	Rehabilitation of the A017 Corridor project (Rakwana - Suriyakanda)	2021/04	2023/12	2024/12	OFID	7,600.00	4,936.96	47.98	100.00	73.93	10.92	12	-9	Amber
100	Construction of Kohuwala & Gatambe Flyovers	2021/08	2024/01	-	Hungary	10,400.00	4,623.93	2,818.39	100.00	68.84	0.00	-	-20	Amber
101	Inclusive Connectivity and Development Project	2021/11	2026/10	2027/10	World Bank	54,300.00	24,366.47	104.10	65.80	63.50	0.90	12	25	Amber
102	Development of Access Roads to Kandy Transport Center	2024/01	2025/09	-	GoSL	1,500.00	307.45	41.00	100.00	70.30	11.00	-	0	Amber
103	Western Province National Highways (GOSL-OFID) {OFID3}	2017/10	2021/11	-	OFID	6,047.00	5,933.68	24.80	100.00	88.50	1.58	-	-46	Amber
104	Road Network Development Project (GOSL-SFD) {Kurinchakerny Bridge - SFD2}	2013/06	2021/01	-	Saudi Fund	9,755.00	9,050.00	1.82	100.00	68.17	0.21	-	-56	Amber
105	Colombo Suburban Railway Development Project- Transport Project Preparatory Facility (GOSL only)	2017/01	2023/12	2025/12	GoSL	9,600.00	3,861.20	4.46	85.90	75.00	0.00	24	3	Amber
106	Development of Strategic Cities (Anuradhapura) - AIUDP)	2022/02	2023/11	2026/06	AFD	2,144.99	926.15	-	77.00	58.00	14.00	31	9	Amber
107	Urban Regeneration Programme	2012/04	2019/12	2028/12	GoSL	58,169.00	67,589.80	-	84.90	83.04	0.00	108	39	Amber
108	Oliyamulla Storm Water Drainage and Environment Improvement Project	2018/03	2021/12	2025/12	GoSL	3,000.00	2,960.80	4.29	77.00	76.10	0.60	48	3	Amber
109	Housing Programme for Conflict Affected Families in Northern and Eastern Provinces	2021/12	2025/12	2027/12	GoSL	29,098.14	10,505.32	74.82	40.00	40.00	5.00	24	27	Amber
110	Central Expressway Project Section - 1	2020/09	2024/09	2028/09	China	176,785.00	125,057.89	3,895.59	100.00	44.40	0.04	48	36	Red
111	Road Network Development Project (OFID-01)	2013/06	2019/12	2025/02	OFID	7,035.37	5,963.35	2.90	100.00	86.67	0.00	62	-7	Red
112	Railway Development Project (Improvement of Maho to Omanthe Railway Line)	2019/11	2022/11	2025/12	India	16,794.00	12,099.12	4,740.00	100.00	96.00	0.00	37	3	Red

No.	Project/ Programme (Name)	Commencement Date	Original Completion Date	Expected Completion Date	Main Source of Financing	TEC (Rs. Mn)	Cumulative Expenditure (Rs. Mn)	Bills in hand (Rs. Mn)	Cumulative physical Target (%)	Cumulative Physical Progress (%)	Progress During the quarter (%)	Time Extension (in months)	Remaining Period (Months)	Colour Code
113	Support to Colombo Urban Regeneration Project	2020/10	2025/06	2027/12	AIIB	54,090.69	27,588.58	-	62.30	59.29	3.50	30	27	Red
114	Metro Colombo Solid Waste Management Project	2017/01	2020/12	2025/12	GoSL	33,237.76	25,993.93	-	99.95	98.84	0.04	60	3	Red
115	Reconstruction of Jaffna Town Hall	2019/07	2023/05	2025/12	GoSL	2,350.00	1,992.12	-	91.00	79.00	3.00	31	3	Red
116	Kolonnawa Storm Water Drainage and Environment Improvement Project	2018/07	2022/12	2027/12	GoSL	8,300.00	1,228.89	9.39	18.00	16.93	1.53	60	27	Red
117	Reconstruction of 25 Bridges Project	2015/09	2022/02	2023/05	Kuwait Fund	5,960.00	4,778.37	-	100.00	99.60	0.00	15		Blue
118	Repairs of 300 passenger Coaches (Phase-I & Phase-II)	2017/05	2023/12	2025/02	GoSL	4,178.10	4,129.60	100.00	100.00	100.00	0.00	14		Blue
119	Greater Colombo Urban Transport Development Project (3K Project) (GOSL only)	2009/09	2015/05	2024/12	GoSL	3,442.00	3,468.00	-	100.00	100.00	0.00	115		Blue
Ministry of Ports and Civil Aviation														
120	Detail Design for extension of Western Breakwater for West Container Terminal II, Colombo Port	2025/04	2027/06	-	ADB	1,830.00	65.30	-	15.00	11.00	6.00	-	21	DG
121	Higurakgoda International Airport Development Project	2024/01	2024/12	2026/12	GoSL	3,500.00	1,581.71	-	65.00	62.96	15.50	24	15	Light Green
122	ECT - Equipment	2021/12	2024/12	2025/06	Off Budget	83,355.20	76,290.00	-	100.00	97.50	0.50	6	-3	Amber
123	East Container Terminal (ECT) - Civil Works - Phase II	2022/01	2025/01	2027/07	Off Budget	72,577.23	44,643.00	-	72.00	65.80	6.80	30	22	Red
124	Rehabilitation of Kankasanthurai Harbour	2020/10	2024/01	2024/12	India	12,424.00	197.00	-	100.00	1.90	0.00	12	-9	Red
125	Passenger Terminal Building & Associated Works - BIA Project	2020/12	2023/12	-	JICA	105,570.00	36,368.50	-	100.00	5.44	0.00	-	-21	Red
126	Detailed Design and Post Design Consultancy Services - BIA Project	2014/03	2016/12	2024/12	JICA	8,619.00	3,862.86	-	100.00	30.33	2.00	96	-9	Red
127	Construction of the Import Cargo Terminal Building at BIA - Stage -I	2021/01	2023/01	2024/02	Off Budget	4,600.00	3,293.00	-	100.00	99.82	0.62	13	-19	Red

No.	Project/ Programme (Name)	Commencement Date	Original Completion Date	Expected Completion Date	Main Source of Finacing	TEC (Rs. Mn)	Cumulative Expenditure (Rs. Mn)	Bills in hand (Rs. Mn)	Cumulative physical Target (%)	Cumulative Physical Progress (%)	Progress During the quarter (%)	Time Extension (in months)	Remaining Period (Months)	Colour Code
128	Supply, Installation and Commissioning of Secondary Surveillance Radar at Pidurutalagala	2023/03	2024/03	2024/09	Off Budget	1,710.00	635.00	140.00	100.00	61.00	5.00	6	-12	Red
129	ECT - Terminal Management System	2021/11	2024/04	-	Off Budget	6,594.00	2,396.00	-	100.00	60.00	0.00	-	-17	Red
Ministry of Justice and National Integration														
130	Ministry of Justice Complex	2025/01	2028/12		GoSL	9,461.00	-	-	4.00	3.00	1.00		39	Light Green
131	Construction of Pallekelle Prison Complex	2007/01	2011/12	2028/12	GoSL	4,363.60	2,597.57	-	75.00	72.00	1.00	203	39	Yellow
132	Magistrate Court Complex (Colombo)	2021/01	2023/01	2026/12	GoSL	8,864.00	4,771.52	-	68.00	63.00	5.00	47	15	Yellow
133	The Support to Justice Sector Project	2022/01	2025/12	-	EU	6,935.00	41.03	-	70.00	68.00	3.00	-	3	Amber
134	Comprehensive refurbishment Project of Sri Lanka Superior Courts Complex	2023/04	2025/10	-	China	11,040.00	18.10	-	80.00	70.00	5.00	-	1	Amber
135	Construction work of the Court Complex at Galle	2020/09	2022/03	2025/05	GoSL	1,686.00	1,193.40	-	100.00	93.00	1.00	38	-4	Red
136	USAID Sri Lanka Efficient and Effective Justice Project (EEJ)	2022/09	2026/09	-	USAID	5,475.00	3.93	-	70.00	68.70	0.00	-	12	Peach
137	Strengthen Capacity Building of Forensic Drug Analysis in the Criminal Justice System in Sri Lanka	2022/07	2024/12	2024/12	Korea	1,100.00	-	-	100.00	100.00	0.00	-	-	Blue
138	Stegthening Social Cohension and Peace Project (SCOPE)	2022/03	2025/08	-	EU	2,467.27	1,390.27	-	100.00	100.00	3.00	-	-	Blue
Ministry of Defence														
139	Construction of Quay at Dockyard Trincomalee - SL Navy	2015/01	2021/12	2026/12	GoSL	7,582.24	4,235.81	153.60	74.08	72.50	4.21	60	15	Yellow
140	Doppler Weather Radar System	2019/01	2022/12	2028/12	JICA	4,491.45	73.14	-	40.00	40.00	10.00	72	39	Yellow
141	Defence Head Quarters Complex - Phase 01	2011/02	2016/10	2025/10	GoSL	65,450.69	58,394.91	78.50	90.78	90.76	0.43	108	1	Amber
142	Tri Forces Central Ammunition Armouy and Commercial Explosive Armoury Complex at Punani	2017/07	2019/12	2025/12	GoSL	1,746.21	1,676.81	2.72	97.00	92.40	5.40	77	3	Amber

No.	Project/ Programme (Name)	Commencement Date	Original Completion Date	Expected Completion Date	Main Source of Financing	TEC (Rs. Mn)	Cumulative Expenditure (Rs. Mn)	Bills in hand (Rs. Mn)	Cumulative physical Target (%)	Cumulative Physical Progress (%)	Progress During the quarter (%)	Time Extension (in months)	Remaining Period (Months)	Colour Code
143	Reduction of Landslide Vulnerability by Mitigation Measures	2019/01	2023/12	2026/12	GoSL	21,378.25	10,541.10	-	60.80	59.21	2.00	36	15	Amber
144	Resettlement of Displaced People Due to Landslide Threats and Landslide	2017/01	2021/12	2021/12	GoSL	21,050.00	6,199.05	-	100.00	58.64	6.08	-	-45	Red
145	Army Hospital Project - Stage 3	2017/01	2022/12	-	GoSL	4,004.04	1,673.03	-	100.00	20.05	0.54	-	-33	
146	Strategic Defence Communication Network Project	2018/12	2022/12	-	GoSL	1,192.00	656.83	-	100.00	71.00	0.00	-	-33	
Ministry of Public Security and Parliamentary Affairs														
147	Development of Police Academy	2015/01	2020/12	2027/12	GoSL	1,185.13	552.80	-	89.00	86.70	0.00	84	27	Amber
Ministry of Digital Economy														
148	Electronic National Identity Card Project (e-NIC)	2012 /01	2020/12	2025/12	GoSL	10,080.85	5,717.98	-	91.00	85.00	0.30	60	3	Amber
149	Sri Lanka-Unique Digital Identity Framework (SLUDI)	2021/11	2023/12	2028/12	GoSL	6,810.00	92.06	-	20.00	20.00	0.00	48	39	Amber
150	Digital Economy through Technology Diffusion	2021/12	2024/12	2025/12	GoSL	1,002.00	0.31	-	50.00	30.00	2.00	12	3	Red
151	Capacity Building for Digitally Inclusive Sri Lanka	2021/12	2024/12	2025/12	GoSL	1,055.00	4.40	-	50.00	40.00	5.00	12	3	Red
Ministry of Housing, Construction and Water Supply														
152	Gampaha, Attanagalla & Minuwangoda Intergrated Water supply Scheme	2017/02	2020/02	2026/09	China	33,060.00	50,888.95	-	98.25	98.01	0.54	79	12	Yellow
153	Ruwanwella Water Supply Project - Phase I	2019/12	2022/03	2029/03	Korea	6,587.00	2,839.06	-	79.60	75.20	1.20	84	42	Yellow
154	Ambatale Water Supply Systems Improvement & Energy Saving Project	2016/06	2019/06	2026/06	AFD	13,000.00	14,866.31	-	95.00	94.81	0.66	84	9	Amber
155	Jaffna Kilinochchi Water Supply & Sanitation Project	2011/02	2017/08	2029/12	ADB	35,881.49	39,559.69	97.32	97.30	96.14	1.58	148	51	Amber
156	Anamaduwa Integrated Water Supply Project	2017/02	2020/05	2028/12	Spain	8,625.17	6,302.32	-	87.31	79.03	0.23	103	39	Amber
157	Polgahawela, Pothuhera & Alawwa IWSP	2017/07	2020/06	2026/06	India	20,207.80	20,244.62	-	96.92	94.70	0.09	72	9	Amber

No.	Project/ Programme (Name)	Commencement Date	Original Completion Date	Expected Completion Date	Main Source of Financing	TEC (Rs. Mn)	Cumulative Expenditure (Rs. Mn)	Bills in hand (Rs. Mn)	Cumulative physical Target (%)	Cumulative Physical Progress (%)	Progress During the quarter (%)	Time Extension (in months)	Remaining Period (Months)	Colour Code
158	Aluthgama Mathugama Agalawatta Integrated Water Supply Project	2017/05	2020/05	2026/06	India	32,278.00	36,262.82	-	99.75	98.70	0.17	73	9	Amber
159	Thambuttegama Water Supply Project	2018/07	2021/06	2026/09	China	16,166.28	31,111.47	421.60	93.46	93.01	2.67	63	12	Amber
160	Water Supply and Sanitation Improvement Project - Phase I	2015/12	2020/12	2025/12	World Bank	37,420.00	51,127.47	-	99.98	99.89	0.82	60	3	Amber
161	Kandy North Pathadumbara Integrated WSP	2019/08	2022/08	2027/06	China	51,324.25	42,549.11	-	95.37	89.72	0.52	58	21	Amber
162	Anuradhapura North Water Supply Project Phase II	2018/05	2024/06	2029/07	JICA	31,598.18	407.15	-	13.98	13.14	0.01	61	46	Amber
163	Kalu Ganga water supply Expansion Project 1	2020/12	2025/04	2029/12	JICA	55,338.00	1,167.20	-	6.49	6.39	0.19	56	51	Amber
164	Laggala New Town Water Supply Project	2016/07	2018/07	2026/03	Local Banks	4,496.00	3,958.76	-	99.30	96.00	1.12	92	6	Amber
165	Wilgamuwa WSP	2016/08	2018/07	2028/12	Local Banks	3,580.00	1,833.22	43.40	85.00	76.77	1.02	125	39	Amber
166	Infilling Work of Gampaha, Attanagalla and Minuwangoda Integrated Water Supply Scheme (A3-11)	2021/05	2022/08	2029/09	GoSL	1,224.00	451.67	8.85	54.07	51.62	2.21	85	48	Amber
167	Capacity improvement and distribution expansion project of Lunugamwehera WSS A2 46	2021/01	2022/12	2029/09	GoSL	1,345.00	130.90	3.90	54.00	49.00	32.77	81	48	Amber
168	Matara Stage iv Distribution improvement Phase I A3-29	2021/03	2023/12	2029/09	GoSL	7,500.00	2,635.17	44.45	52.00	37.75	5.45	69	48	Amber
169	Greater Galle WSP Stage III A4-16	2021/03	2023/12	2027/09	GoSL	5,896.00	396.51	1.78	74.80	72.06	67.00	45	24	Amber
170	Greater Mathale WSP Stage II A4 40	2021/01	2024/12	2029/09	GoSL	4,715.00	995.37	65.39	54.33	49.56	0.00	57	48	Amber
171	Service level improvement to Trincomalee City and Surrounding areas A2 90	2021/08	2024/07	2029/09	GoSL	1,791.91	785.44	1.38	45.00	40.71	5.38	62	48	Amber
172	A2-91 Increasing service coverage and Service level improvement in Dehiwatha, Thoppur and Surrounding areas	2021/08	2023/06	2029/09	GoSL	1,030.04	155.16	-	49.00	49.01	0.00	75	48	Amber
173	A3-43 Distribution Expansion in Batticaloa District	2021/09	2022/12	2029/09	GoSL	1,606.00	240.47	18.57	52.93	47.91	6.76	81	48	Amber

No.	Project/ Programme (Name)	Commencement Date	Original Completion Date	Expected Completion Date	Main Source of Financing	TEC (Rs. Mn)	Cumulative Expenditure (Rs. Mn)	Bills in hand (Rs. Mn)	Cumulative physical Target (%)	Cumulative Physical Progress (%)	Progress During the quarter (%)	Time Extension (in months)	Remaining Period (Months)	Colour Code
174	Replacment of PVC pipe service connection to HDPE pipe in Ampara & Akkaraipattu region A3 65	2022/01	2025/12	2029/09	GoSL	1,744.12	124.69	-	52.00	52.00	3.87	45	48	Amber
175	Improvement and taking over of CBOs in Padalangala and Thorakolayaya area- laying of 36.25 km Transmission & Distribution pipe lines (HDPE/uPVC) A3 31	2021/02	2022/08	2029/09	GoSL	2,631.00	391.82	-	77.00	65.44	0.44	85	48	Amber
176	Augmentation of Thissawewa WTP A2 16	2021/03	2023/07	2029/09	GoSL	3,180.46	315.96	-	41.00	35.07	0.05	74	48	Amber
177	Medirigiriya WTP- Phase 2 A2 23	2021/01	2023/01	2029/09	GoSL	2,667.65	414.89	0.45	69.88	54.90	1.24	80	48	Amber
178	Improvements to Nayabedda water source and distribution improvement in Bandarawela and suburb area (70), Water Treatment Improvement in Badulla District WSS(Medawela, Wewessa, Bogahakumbura, Keppetipola, Lunuwatta) (71) A2 - 73 A2 - 74	2021/03	2022/08	2029/09	GoSL	1,566.00	347.01	1.90	34.85	33.55	1.70	85	48	Amber
179	Distribution improvements in Demodara WSS Extension to Damanwara , Sirimalagama area of Badulla wss and Ella Ballaketuwa zone after improving the Demodara Distribution system A3 35	2021/06	2025/12	2029/09	GoSL	4,030.00	989.37	31.16	28.66	27.96	4.44	45	48	Amber
180	Badalkumbura WSP A4 24	2021/03	2023/09	2029/09	GoSL	1,650.00	1,166.10	-	59.30	56.25	3.00	72	48	Amber
181	Greater Monaragala IWSP phase I A4 85	2022/04	2025/09	2029/09	GoSL	1,695.08	204.72	11.57	61.63	61.12	28.12	48	48	Amber
182	Distribution Expansion in Deduru Oya Integrated Water Supply Project & Ambanpola, Galgamuwa Area (A3-GoSL)	2021/05	2022/10	2029/09	GoSL	1,735.00	567.09	77.37	78.21	60.18	3.95	83	48	Amber
183	Distribution Expansion in Polgahawela - Pothuhera -Alawwa Integrated Water Supply Project (A3-14)	2021/04	2022/12	2029/09	GoSL	1,908.00	176.88	2.01	30.61	23.82	7.17	81	48	Amber
184	Infilling of Distribution lines in Jaffna Region (Jaffna, Kilinochchi, Mullaithivu) A3 21	2021/06	2023/12	2029/09	GoSL	1,041.00	178.46	40.59	53.93	44.99	8.99	69	48	Amber
185	Anuradhapura South WSP phase II A4 47	2022/06	2024/06	2029/09	GoSL	1,182.00	404.71	-	52.00	33.83	1.69	63	48	Amber

No.	Project/ Programme (Name)	Commencement Date	Original Completion Date	Expected Completion Date	Main Source of Financing	TEC (Rs. Mn)	Cumulative Expenditure (Rs. Mn)	Bills in hand (Rs. Mn)	Cumulative physical Target (%)	Cumulative Physical Progress (%)	Progress During the quarter (%)	Time Extension (in months)	Remaining Period (Months)	Colour Code
186	Kandy City Wastewater Management Project	2010/07	2019/07	2024/12	JICA	22,588.00	20,320.76	-	100.00	95.10	0.32	65	-9	Red
187	Phase 2-Stage 1 of Ratmalana/Moratuwa Wastewater Disposal Project	2016/07	2025/12	-	AFD	16,073.00	2,719.28	-	49.08	45.22	4.74	-	3	Red
188	Improvement of Awissawella Water Treatment Plant A2 02	2021/05	2023/08	2025/12	GoSL	1,495.00	72.06	-	45.00	12.87	0.10	28	3	Red
189	Improvement of Awissawella Water Treatment Plant (5000m3/day) A4 01	2021/04	2023/04	2025/12	GoSL	1,692.00	-	-	31.00	5.75	0.00	32	3	Red
190	Distribution expansion of Matugama / Agalawatta areas in Kalutara district A3 - 12	2020/10	2025/12	-	GoSL	3,294.91	187.29	22.48	27.86	22.23	8.00	24	3	Red
191	Increase service coverage in Unnichchai and surrounding areas A2 86	2021/08	2023/02	2025/11	GoSL	1,200.00	3.83	-	35.00	17.43	0.00	33	2	Red
192	Improvement of Dehiyathakandiya & Lihiniyagama WSS A2 83	2021/10	2022/08	2025/08	GoSL	1,198.35	22.40	-	27.00	23.70	0.15	36	-1	Red
193	Improvement of Thriukovil WSS A2 82	2022/01	2025/05	-	GoSL	3,293.49	10.80	-	100.00	5.72	0.04	-	-4	Red
194	A3-66 Zoning arrangement at water supply schemes in Ampara & Akkaraipattu Region	2021/10	2022/09	2025/12	GoSL	2,138.64	101.90	0.83	44.00	23.77	0.37	39	3	Red
195	Dehiyathakandiya Integrated Water Supply Project A4 88	2022/01	2025/12	-	GoSL	9,464.94	62.12	-	41.00	21.42	17.78	-	3	Red
196	Upgrading Muthur Water Treatment Plant capacity from 8500cum/day to 17,000cum/day including Intake improvement at Neelapola A2 89	2022/02	2025/12	-	GoSL	5,248.03	-	-	10.00	5.50	1.50	-	3	Red
197	Water Source improvement in Eachchliampattu Water Supply Scheme A2 93	2021/08	2023/06	2025/12	GoSL	2,050.14	-	-	41.00	5.68	1.68	30	3	Red
198	Bandarawela WSP phase I & II A4 23	2022/02	2025/12	-	GoSL	9,350.00	140.59	67.50	8.69	7.73	1.03	-	3	Red
199	Nattandiya – Wennappuwa, Kakkapalliya, Mawathagama WSS, Lake side pumps in Kurunegala WSS A2-GoSL, 14, 15, 47, A3-47	2021/07	2022/12	2029/09	GoSL	3,788.00	162.61	26.99	41.00	29.30	4.83	48	15	Red
200	Augmentation of Oddusudan A2 35	2023/05	2025/12	-	GoSL	1,050.00	35.97	-	13.07	11.84	3.64	-	3	Red

No.	Project/ Programme (Name)	Commencement Date	Original Completion Date	Expected Completion Date	Main Source of Financing	TEC (Rs. Mn)	Cumulative Expenditure (Rs. Mn)	Bills in hand (Rs. Mn)	Cumulative physical Target (%)	Cumulative Physical Progress (%)	Progress During the quarter (%)	Time Extension (in months)	Remaining Period (Months)	Colour Code
201	Greater Rathnapura Water Supply Project-Distribution	2018/12	2020/06	2023/09	Local Banks	1,530.00	600.00	-	100.00	61.00	0.00	39	-	
202	Infilling at Aranthalawa, Tempitiya, Borapola and Pullumalai villages in Mahaoya A3 40	2021/09	2022/10	2025/03	GoSL	1,299.05	91.82	4.44	100.00	100.00	66.00	59	-	Blue
Ministry Rural Development, Social Security and Community Empowerment														
203	Social Protection Project	2023/09	2027/09		World Bank	2,560.00	8.56	7.10	49.50	29.50	8.00	-	24	Yellow
Ministry of Buddhasasana, Religious and Cultural Affairs														
204	Installation of a Mobile Racking System for the main building of the National Archives	2021/01	2022/12	2026/06	GoSL	700.00	132.64	-	58.00	48.00	3.00	42	9	Yellow
205	Renovating the Main Office Building	2019/01	2020/12	2026/12	GoSL	2,229.00	660.53	-	76.00	72.00	1.00	72	15	Yellow
206	Providing solar power facilities for the religious places	2024/01	2027/12	-	India	3,225.00	0.33	-	42.00	25.00	0.00	-	15	Amber
Ministry of Industry and Entrepreneurship Development														
207	Traditional and Rural Industrial Promotion Programme	2021/01	2025/12	-	GoSL	5,870.00	1,612.97	0.86	70.00	62.50	4.50	-	3	Amber
208	Create Dedicated Zone for Textile Manufacturing and Related Industries Eravur	2020/01	2023/12	-	GoSL	1,961.96	1,961.96	-	100.00	96.70	0.00	-	-21	Red
Ministry of Public Administration, Home Affairs, Provincial Councils and Local Government														
209	General Education Modernization Programme	2018/04	2024/06	2026/06	World Bank	9,303.00	14,926.41	-	100.00	97.00	0.00	30	15	Light Green
210	Construction of 160 bridges (GOSL/ Netherland) - Phase 5	2021/07	2024/07	2026/02	Netherland	14,367.00	11,729.61	195.00	98.50	98.00	3.00	19	5	Light Green
211	Greater Colombo Water & Waste Water Management Project	2010/06	2015/06	2025/12	GoSL	20,531.00	18,541.53	231.78	95.00	95.00	10.00	126	3	Yellow
212	Rural Infrastructure Development Project in Emerging Region	2017/07	2023/12	2028/08	JICA	20,622.00	7,706.58	384.50	45.00	40.70	0.70	56	35	Yellow
213	Greater Colombo Water & Waste Water Management Improvement investment programme - Tranche 3	2017/01	2022/01	2028/05	EU	8,750.00	49.60	2,450.34	15.00	2.88	0.48	77	32	Amber
214	e-Grama Niladhari Project (e-GN)	2018/01	2019/12	2025/12	GoSL	1,689.22	553.09	-	73.00	32.95	0.00	72	3	Red